

Joshua Burris 03-18-26

2603930



Allen&Hoshall

1675 Lakeland Drive, Suite 207
Jackson, Mississippi 39216
Office 601.977.8993
Fax 601.949.4344
www.allenhoshall.com

March 18, 2026

The Board of Mayor and Aldermen of
The City of Vicksburg, Mississippi
P.O. Box 150
Vicksburg, Mississippi 39180

Re: 8" Gas line Extension – Wisconsin Blvd to Gay Blvd
Vicksburg, Mississippi

Board of Mayor and Aldermen:

Enclosed is the Pay Application for Payment No. 3 and certified pay roll from Southeastern Pipeline & Environmental Services in the amount of \$25,000.00. We have reviewed and agree with the request as submitted by Southeastern Pipeline & Environmental Services.

Also enclosed is the warranty, final release of liens, and consent of surety.

Please let me know if you have any additional questions or need additional information.

Sincerely,

Allen & Hoshall

Chawanpon Bunniran, PE CPESC
Principal

cbunniran@allenhoshall.com
601-813-3631

Enclosures

Contractor's Application for Payment No. 3

Application Period: 2/14/25- 2/26/26		Application Date: 2/26/26
To (Owner): City of Vicksburg	From (Contractor): Southeastern Pipeline & Environmental Services	Via (Engineer): N/A
Project: 8" Gas Line Extension - Wisconsin Blvd to Gay Blvd	Contract: Gas Line Extension Project # 72481-G	
Owner's Contract No.:	Contractor's Project No.: 356-25	Engineer's Project No.: N/A

**Application For Payment
Change Order Summary**

Approved Change Orders		
Number	Additions	Deductions
TOTALS		
NET CHANGE BY CHANGE ORDERS		

1. ORIGINAL CONTRACT PRICE.....	\$ 505,260.00
2. Net change by Change Orders.....	\$
3. Current Contract Price (Line 1 + 2).....	\$ 505,260.00
4. TOTAL COMPLETED AND STORED TO DATE (Column F total on Progress Estimates).....	\$ 505,260.00
5. RETAINAGE:	
a. X \$505,260.00 Work Completed.....	\$
b. 5% X Stored Material.....	\$
c. Total Retainage (Line 5.a + Line 5.b).....	\$
6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5.c).....	\$ 505,260.00
7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application).....	\$ 480,260.00
8. AMOUNT DUE THIS APPLICATION.....	\$ 25,000.00
9. BALANCE TO FINISH. PLUS RETAINAGE (Column G total on Progress Estimates + Line 5.c above).....	\$

Contractor's Certification


The undersigned Contractor certifies, to the best of its knowledge, the following:

(1) All previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with the Work covered by prior Applications for Payment;

(2) Title to all Work, materials and equipment incorporated in said Work, or otherwise listed in or covered by this Application for Payment, will pass to Owner at time of payment free and clear of all Liens, security interests, and encumbrances (except such as are covered by a bond acceptable to Owner indemnifying Owner against any such Liens, security interest, or encumbrances); and

(3) All the Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

Contractor Signature

By:  Date: 2/26/26

Payment of: \$ 25,000.00
(Line 8 or other - attach explanation of the other amount)

is recommended by:  03.18.26
(Engineer) (Date)

Payment of: \$ _____
(Line 8 or other - attach explanation of the other amount)

is approved by: _____ (Date)
(Owner)

Approved by: _____ (Date)
Funding or Financing Entity (if applicable)

Progress Estimate - Unit Price Work

Contractor's Application

For (Contract): 8" Gas Line Extension - Wisconsin Blvd to Gay Blvd					Application Number: 3							
Application Period: 2/14/25- 2/26/26					Application Date: 2/26/26							
A					B	C	D	E	F			
Item					Contract Information		Estimated Quantity Installed	Value of Work Installed to Date	Materials Presently Stored (not in C)	Total Completed and Stored to Date (D - E)	% (F / B)	Balance to Finish (B - F)
Hid Item No	Description	Item Quantity	Units	Unit Price	Total Value of Item (\$)							
1	Mobilization	1	LS	\$ 40,410.00	\$40,410.00	1	\$40,410.00		\$40,410.00	100.0%		
2	Clearing and Grubbing	1	LS	\$ 15,000.00	\$15,000.00	1	\$15,000.00		\$15,000.00	100.0%		
3	Pavement Demolition	30	SY	\$ 50.00	\$1,500.00	30	\$1,500.00		\$1,500.00	100.0%		
4	8" Steel Gas Line (Open Cut)	3730	LF	\$ 95.00	\$354,350.00	3730	\$354,350.00		\$354,350.00	100.0%		
5	8" Steel Gas Line (Bored)	50	LF	\$ 95.00	\$4,750.00	50	\$4,750.00		\$4,750.00	100.0%		
6	Hot Tap Existing Gas Line	2	EA	\$ 15,000.00	\$30,000.00	2	\$30,000.00		\$30,000.00	100.0%		
7	Utility Cut pavement repair	30	SY	\$ 225.00	\$6,750.00	30	\$6,750.00		\$6,750.00	100.0%		
8	Seed and Mulch	1	LS	\$ 2,500.00	\$2,500.00	1	\$2,500.00		\$2,500.00	100.0%		
9	Utility Relocation	1	LS	\$ 50,000.00	\$50,000.00	1	\$50,000.00		\$50,000.00	100.0%		
10												
11												
12												
13												
14*												
15*												
16*												
17												
18												
19												
20												
21												
22												
23												
24												
25												
26												
27												
28												
29												
30												
31												
32												
33												
34												
35												
36												
37												
38												
39												
40												
41												

Final Completion Certificate



February 26th, 2026

ATTN: City of Vicksburg

Subject: Gas Line Extension – Wisconsin Blvd to Gay Blvd
Gas Line Extension Project # 72481-G

Request for Certification of Achievement of Final Completion

THE WORK TO WHICH THIS CERTIFICATE APPLIES HAS BEEN INSPECTED BY AUTHORIZED REPRESENTATIVES OF COMPANY AND CONTRACTOR. ALL ITEMS LISTED AS OUTSTANDING ON THE CERTIFICATE(S) OF FINAL COMPLETION HAVE BEEN COMPLETED, AND THE WORK IS HEREBY DECLARED TO BE FULLY COMPLETE IN ACCORDANCE WITH, AND AS DEFINED IN, THE AGREEMENT ON:

February 26th,

Date of Final Completion

CONTRACTOR HEREBY CERTIFIES AND ATTESTS UNDER THE PENALTIES OF PERJURY THAT ALL PAYROLLS, PAYROLL TAXES, LIENS, CHARGES, CLAIMS, DEMANDS, JUDGMENTS, SECURITY INTERESTS, BILLS FOR MATERIALS AND EQUIPMENT, AND OTHER INDEBTEDNESS CONNECTED WITH THE WORK FOR WHICH CONTRACTOR MAY IN ANY WAY BE RESPONSIBLE HAVE BEEN PAID IN FULL AND/OR OTHERWISE SATISFIED. CONTRACTOR AGREES TO IMMEDIATELY, AND UPON REQUEST OF COMPANY, MAKE AVAILABLE ANY DATA, DOCUMENTS, AND/OR OTHER MATERIALS WITH RESPECT TO THE PAYMENT OR SATISFACTION OF ANY SUCH PAYROLLS, PAYROLL TAXES, LIENS, CHARGES, CLAIMS, DEMANDS, JUDGMENTS, SECURITY INTERESTS, BILLS FOR MATERIALS AND EQUIPMENT, AND OTHER INDEBTEDNESS.


Contractor represents that the following conditions for Final Completion have been fulfilled:

- (a) cleanup of the Facility has been completed and the Facility is free and clear of construction debris and has been cleaned to Company's satisfaction;
- (b) Contractor has removed (and disposed of) all materials and debris arising from the Work as required by Applicable Laws, any Government Instrumentality, or GEOP;
- (c) all waste materials to be disposed of by Contractor pursuant to the Scope of Work have been disposed of in compliance with Applicable Laws and GEOP;
- (d) all Specifications, Drawings, manuals, and instructions (current as of such time) to be delivered by Contractor have been submitted to Company in a form acceptable to Company;
- (e) Contractor has removed all of its construction equipment, material, and support personnel (except to the extent they are needed to perform warranty obligations) from the Facility;
- (f) all Work (including reclamation and restoration of rights-of-way and other work required by applicable permits) has been completed;

- (g) Company Representative has received a release or other appropriate indication of acceptance from the appropriate Government Instrumentality with respect to all permits under Contractor's responsibility;
- (h) all final documentation has been delivered to the engineer, including test results required by the Agreement or the Work Release;
- (i) Company Representative has received a release of claims and damages or other appropriate indication of acceptance of the construction from all landowners;
- (j) Company Representative has received each lien waiver and release of liens from and by Contractor and each Subcontractor in a form satisfactory to Company;
- (k) Contractor has met each of its other obligations under the Agreement and the Work Release (other than any obligations that survive termination of the Agreement and of the Work Release);
- (l) Contractor has achieved Substantial Completion;
- (m) Contractor has provided for all insurance coverages and security requirements for the time periods identified in the Agreement;
- (n) Company and Contractor have completed a final reconciliation in accordance with Article VII of the Agreement; and

The undersigned, a duly authorized representative of Contractor, has provided, and Company Representative has accepted receipt of, this Final Completion Certificate:

Southeastern Pipeline & Environmental Services

By: 
Name: Patrick McManus
Title: President
Date: 2/26/26

SE SOUTHEASTERN Pipeline & Environmental Services

Final Release of Debts and Liens

Project: Gas Line Extension from Wisconsin Blvd. to Gay Blvd.
Project Address: Wisconsin Blvd, Vicksburg, MS
Owner: City of Vicksburg
Contractor: Southeastern Pipeline & Environmental Services
Subcontractor / Supplier (if applicable): N/A
Through Date: 2/24/26
Payment Application No.: 3

The undersigned hereby conditionally waives and releases any lien, stop notice, or payment bond rights the undersigned has for labor, services, equipment, or materials furnished to the above referenced project.

This waiver and release is conditioned upon receipt of final payment in the amount of:
Final Payment Amount: \$ 25,000.00

Upon receipt of the above payment, the undersigned shall be deemed to have waived and released all claims, liens, stop notices, or bond rights against the project, owner, contractor, and surety, except for the following listed exceptions.

Exceptions (if any):

N/A

Executed this 9 day of March, 2026

Company Name: Southeastern Pipeline & Environmental Services

By (Authorized Representative): Patrick Williams

Title: President

Signature: [Handwritten Signature]

State of: Ms

County of: Copiah

Subscribed and sworn before me on this 9th day of March, 2026.

Notary Public: Danya Wiggins

My Commission Expires: 8-25-28



**CONSENT OF SURETY
TO FINAL PAYMENT**

AIA Document G707

OWNER
ARCHITECT
CONTRACTOR
SURETY
OTHER

Bond No. GSA1401048

TO OWNER:
(Name and address)

ARCHITECT'S PROJECT NO.:

The Board of Mayor and Alderman of the City of Vicksburg
PO Box 150
Vicksburg, MS 39180

CONTRACT FOR: Gas Line Extension - Wisconsin Blvd.
to Gay Blvd. - Vicksburg, MS

PROJECT:
(Name and address)

CONTRACT DATED:

Gas Line Extension - Wisconsin Blvd. to Gay Blvd. - Vicksburg, MS

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the
(Insert name and address of Surety)

The Gray Casualty & Surety Company
P.O. Box 6202
Metairie, LA 70009-6202

, SURETY,

on bond of
(Insert name and address of Contractor)

Southeastern Pipeline & Environmental Services LLC
13252 E. I-155 Frontage Rd, PO Box 988
Terry, MS 39170

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety of any of its obligations to
(Insert name and address of Owner)

The Board of Mayor and Alderman of the City of Vicksburg
PO Box 150
Vicksburg, MS 39180

, OWNER,

as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: February 13, 2026
(Insert in writing the month followed by the numeric date and year.)



Attest:
(Seal): *Ashden Mitts*

The Gray Casualty & Surety Company
(Surety)

Jordan Carter
(Signature of authorized representative)

Jordan Carter, Attorney-in-Fact
(Printed name and title)

**THE GRAY INSURANCE COMPANY
THE GRAY CASUALTY & SURETY COMPANY**

GENERAL POWER OF ATTORNEY

Bond Number: GSA1401048

Principal: Southeastern Pipeline & Environmental Services LLC

Obligee: The Board of Mayor and Alderman of the City of Vicksburg

KNOW ALL BY THESE PRESENTS, THAT The Gray Insurance Company and The Gray Casualty & Surety Company, corporations duly organized and existing under the laws of Louisiana, and having their principal offices in Metairie, Louisiana, do hereby make, constitute, and appoint: **Jordan Carter**

on behalf of each of the Companies named above its true and lawful Attorney(s)-in-Fact, to make, execute, seal and deliver, for and on its behalf and as its deed, bonds, or other writings obligatory in the nature of a bond, as surety, contracts of suretyship as are or may be required or permitted by law, regulation, contract or otherwise, provided that no bond or undertaking or contract of suretyship executed under this authority shall exceed the amount of \$25,000,000.00.

This Power of Attorney is granted and is signed by facsimile under and by the authority of the following Resolutions adopted by the Boards of Directors of both The Gray Insurance Company and The Gray Casualty & Surety Company at meetings duly called and held on the 26th day of June, 2003.

“RESOLVED, that the President, Executive Vice President, any Vice President, or the Secretary be and each or any of them hereby is authorized to execute a power of Attorney qualifying the attorney named in the given Power of Attorney to execute on behalf of the Company bonds, undertakings, and all contracts of surety, and that each or any of them is hereby authorized to attest to the execution of such Power of Attorney, and to attach the seal of the Company; and it is

FURTHER RESOLVED, that the signature of such officers and the seal of the Company may be affixed to any such Power of Attorney or to any certificate relating thereto by facsimile, and any such Power of Attorney or certificate bearing such facsimile signature or facsimile seal shall be binding upon the Company now and in the future when so affixed with regard to any bond, undertaking or contract of surety to which it is attached.

IN WITNESS WHEREOF, The Gray Insurance Company and The Gray Casualty & Surety Company have caused their official seals to be hereinto affixed, and these presents to be signed by their authorized officers this 28th day of October, 2021.



By:

Michael T. Gray

Michael T. Gray
President
The Gray Insurance Company

Cullen S. Piske

Cullen S. Piske
President
The Gray Casualty & Surety Company



State of Louisiana

ss:

Parish of Jefferson

On this 28th day of October, 2021, before me, a Notary Public, personally appeared Michael T. Gray, President of The Gray Insurance Company, and Cullen S. Piske, President of The Gray Casualty & Surety Company, personally known to me, being duly sworn, acknowledged that they signed the above Power of Attorney and affixed the seals of the companies as officers of, and acknowledged said instrument to be the voluntary act and deed, of their companies.



Leigh Anne Henican
Notary Public
Notary ID No. 92653
Orleans Parish, Louisiana

Leigh Anne Henican

Leigh Anne Henican
Notary Public, Parish of Orleans State of Louisiana
My Commission is for Life

I, Mark S. Manguno, Secretary of The Gray Insurance Company, do hereby certify that the above and forgoing is a true and correct copy of a Power of Attorney given by the companies, which is still in full force and effect. IN WITNESS WHEREOF, I have set my hand and affixed the seals of the Company this 13th day of February, 2026

Mark Manguno

I, Leigh Anne Henican, Secretary of The Gray Casualty & Surety Company, do hereby certify that the above and forgoing is a true and correct copy of a Power of Attorney given by the companies, which is still in full force and effect. IN WITNESS WHEREOF, I have set my hand and affixed the seals of the Company this 13th day of February, 2026

Leigh Anne Henican

