

2502414

Dave Lowell
1/8/2025

Contractors Application for Payment No. 8


Application Period: 12/1/2024 to 12/31/2024		Application Date: 1/2/2025
To (Owner): City of Vicksburg	From (Contractor): Central Asphalt	Via (Engineer) Volkert, Inc.
Project: Water & Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park	Contract: City of Vicksburg	Contractor's Project No.:
		Engineer's Project No.: 1191200

APPLICATION FOR PAYMENT

Change Order Summary

Approved Change Orders		
Number	Additions	Deductions
TOTALS	\$ -	\$ -
NET CHANGE BY CHANGE ORDERS	\$ -	

1. Original Contract Price	\$ 1,217,438.00
2. Net change by Change Orders	\$ -
3. Current Contract Price (Line 1 ± Line 2)	\$ 1,217,438.00
4. Total Completed and Stored to Date (Column F on Progress Estimate)	\$ 823,559.20
5. Retainage:	
a. 5.0% x \$ 746,328.20 Work Completed	\$ 37,316.41
b. 5.0% x \$ 77,231.00 Stored Material	\$ 3,861.55
c. Total Retainage (Line 5a + Line 5b)	\$ 41,177.96
6. Amount Eligible to Date (Line 4 - Line 5c)	\$ 782,381.24
7. Less Previous Payments (Line 6 from prior Application)	\$ 717,007.85
8. Amount Due This Application	\$ 65,373.39
9. Balance to Finish, Plus Retainage (Column G on Progress Estimate + Line 5 above)	\$ 435,056.76



CONTRACTOR'S CERTIFICATION

The undersigned Contractor certifies that: (1) all previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with Work covered by prior Applications for Payment; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to Owner at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to Owner indemnifying Owner against any such Liens, security interest or encumbrances); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

By: Gregory E. Hoyle Date: 1/6/2025

Payment of: \$65,373.39
(Line 8 or other - attach explanation of other amount)

is recommended by: Brad Griffin (Engineer) Date: 1/7/2025
Digitally signed by Brad Griffin
DN: C=US, E=brad.griffin@volkert.com,
O=Volkert, Inc., CN=Brad Griffin
Date: 2025.01.07 10:49:42-06'00'

Payment of: _____
(Line 8 or other - attach explanation of other amount)

is approved by: _____ (Owner) _____ (Date)

Approved by: _____ Funding Agency (if applicable) _____ (Date)

Progress Estimate

Contractor's Application

For (contract): Water & Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park							Application Number: 8				
Application Period: 12/1/2024 to 12/31/2024							Application Date: 1/2/2025				
A				B	C	D	E	F		G	
Pay Item No.	Item Description	Bid Quantity	Unit	Unit Price	Bid Value	Estimated Quantity Installed	Value	Materials Presently Stored (not in C)	Total Completed and Stored to Date (D+E)	% (F) / B	Balance to Finish (B-F)
BASE BID											
Miscellaneous											
1	Mobilization	1	L.S.	\$ 98,000.00	\$ 98,000.00	0.9	\$ 88,200.00		\$ 88,200.00	90%	\$ 9,800.00
2	Construction Layout	1	L.S.	\$ 35,000.00	\$ 35,000.00	0.8	\$ 28,000.00		\$ 28,000.00	80%	\$ 7,000.00
3	Temporary Signs and Barricades	1	L.S.	\$ 6,000.00	\$ 6,000.00	0.8	\$ 4,800.00		\$ 4,800.00	80%	\$ 1,200.00
4	Temporary Repair of Water Service Lines	9	EA	\$ 1,000.00	\$ 9,000.00	3	\$ 3,000.00		\$ 3,000.00	33%	\$ 6,000.00
5	Temporary Repair of Water Main	9	EA	\$ 2,100.00	\$ 18,900.00	1	\$ 2,100.00		\$ 2,100.00	11%	\$ 16,800.00
6	Temporary Repair of Sewer Service Lines	9	EA	\$ 1,000.00	\$ 9,000.00	0	\$ -		\$ -		\$ 9,000.00
7	Temporary Repair of Sewer Main	9	EA	\$ 1,900.00	\$ 17,100.00	6	\$ 11,400.00		\$ 11,400.00	67%	\$ 5,700.00
8	Maintenance Gravel (610 Limestone)	830	SY	\$ 30.00	\$ 24,900.00	355.94	\$ 10,678.20		\$ 10,678.20	43%	\$ 14,221.80
Sewer System Improvements											
9	Std. Conc. Sewer Manhole (0'-6' Depth)	2	EA	\$ 4,300.00	\$ 8,600.00	1	\$ 4,300.00	\$ 1,815.00	\$ 6,115.00	71%	\$ 2,485.00
10	Std. Conc. Sewer Manhole (6'-8' Depth)	2	EA	\$ 5,800.00	\$ 11,600.00	1	\$ 5,800.00	\$ 2,325.00	\$ 8,125.00	70%	\$ 3,475.00
11	Std. Conc. Sewer Manhole (10'-12' Depth)	4	EA	\$ 7,000.00	\$ 28,000.00	5	\$ 35,000.00	\$ -	\$ 35,000.00	125%	\$ (7,000.00)
12	Std. Conc. Sewer Manhole (14'-16' Depth)	1	EA	\$ 9,000.00	\$ 9,000.00	0	\$ -	\$ 4,340.00	\$ 4,340.00	48%	\$ 4,660.00
13	48" Ø Drop Concrete Sewer Manhole (8'-10' Depth)	2	EA	\$ 7,800.00	\$ 15,600.00	2	\$ 15,600.00	\$ -	\$ 15,600.00	100%	\$ -
14	48" Ø Drop Concrete Sewer Manhole (10'-12' Depth)	2	EA	\$ 9,000.00	\$ 18,000.00	1	\$ 9,000.00	\$ 3,365.00	\$ 12,365.00	69%	\$ 5,635.00
15	48" Ø Drop Concrete Sewer Manhole (12'-14' Depth)	1	EA	\$ 9,800.00	\$ 9,800.00	1	\$ 9,800.00	\$ -	\$ 9,800.00	100%	\$ -
16	Tie-In to Exist. Sewer Manhole (Grange Hall Road)	1	EA	\$ 3,000.00	\$ 3,000.00	1	\$ 3,000.00		\$ 3,000.00	100%	\$ -

Handwritten notes and signatures at the bottom right of the page.

Progress Estimate

Contractor's Application

For (contract): Water & Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park							Application Number: 8				
Application Period: 12/1/2024 to 12/31/2024							Application Date: 1/2/2025				
A				B	C	D	E	F		G	
Pay Item No.	Item Description	Bid Quantity	Unit	Unit Price	Bid Value	Estimated Quantity Installed	Value	Materials Presently Stored (not in C)	Total Completed and Stored to Date (D+E)	% (F) / B	Balance to Finish (B-F)
17	8" SDR35 PVC Gravity Sewer Main (0'-6' Depth)	736	LF	\$ 42.00	\$ 30,912.00	720	\$ 30,240.00	\$ 170.56	\$ 30,410.56	98%	\$ 501.44
18	8" SDR35 PVC Gravity Sewer Main (6'-8' Depth)	860	LF	\$ 70.00	\$ 60,200.00	463	\$ 32,410.00	\$ 4,232.02	\$ 36,642.02	61%	\$ 23,557.98
19	8" SDR35 PVC Gravity Sewer Main (8'-10' Depth)	716	LF	\$ 78.00	\$ 55,848.00	556	\$ 43,368.00	\$ 1,705.60	\$ 45,073.60	81%	\$ 10,774.40
20	8" SDR35 PVC Gravity Sewer Main (10'-12' Depth)	536	LF	\$ 90.00	\$ 48,240.00	542	\$ 48,780.00	\$ -	\$ 48,780.00	101%	\$ (540.00)
21	8" SDR35 PVC Gravity Sewer Main (12'-14' Depth)	446	LF	\$ 95.00	\$ 42,370.00	446	\$ 42,370.00	\$ -	\$ 42,370.00	100%	\$ -
22	8" SDR35 PVC Gravity Sewer Main (14'-16' Depth)	234	LF	\$ 120.00	\$ 28,080.00	24	\$ 2,880.00	\$ 2,238.60	\$ 5,118.60	18%	\$ 22,961.40
23	8" SDR26 PVC Gravity Sewer Main, Jack & Bore	120	LF	\$ 235.00	\$ 28,200.00	90	\$ 21,150.00	\$ 306.90	\$ 21,456.90	76%	\$ 6,743.10
24	Gravel Bedding for Gravity Sewer (If Needed)	3528	LF	\$ 6.00	\$ 21,168.00	2652	\$ 15,912.00		\$ 15,912.00	75%	\$ 5,256.00
25	Steel Support Structures for Aerial Creek Crossing	4	EA	\$ 9,000.00	\$ 36,000.00	4	\$ 36,000.00	\$ -	\$ 36,000.00	100%	\$ -
26	14"Ø Steel Casing w/ Casing Spacers for Aerial Creek Crossing	120	LF	\$ 265.00	\$ 31,800.00	115	\$ 30,475.00	\$ 459.80	\$ 30,934.80	97%	\$ 865.20
27	14"Ø Steel Casing w/ Casing Spacers, Jack & Bore	60	LF	\$ 200.00	\$ 12,000.00	65	\$ 13,000.00	\$ -	\$ 13,000.00	108%	\$ (1,000.00)
28	8" x 4" Service Saddle	50	EA	\$ 250.00	\$ 12,500.00	36	\$ 9,000.00	\$ 966.14	\$ 9,966.14	80%	\$ 2,533.86
29	4" SDR35 PVC Gravity Service Line	8053	LF	\$ 25.00	\$ 201,325.00	481	\$ 12,025.00	\$ 22,185.96	\$ 34,210.96	17%	\$ 167,114.04
30	Residential Connection	53	EA	\$ 450.00	\$ 23,850.00	5	\$ 2,250.00	\$ -	\$ 2,250.00	9%	\$ 21,600.00
31	4" SDR35 PVC Sewer Clean-outs	154	EA	\$ 200.00	\$ 30,800.00	7	\$ 1,400.00	\$ 12,626.86	\$ 14,026.86	46%	\$ 16,773.14

Progress Estimate

Contractor's Application

For (contract): Water & Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park							Application Number: 8				
Application Period: 12/1/2024 to 12/31/2024							Application Date: 1/2/2025				
A				B	C	D	E	F		G	
Pay Item No.	Item Description	Bid Quantity	Unit	Unit Price	Bid Value	Estimated Quantity Installed	Value	Materials Presently Stored (not in C)	Total Completed and Stored to Date (D+E)	% (F) / B	Balance to Finish (B-F)
Water System Improvements											
32	6" C-900 PVC Water Line, Open Cut	2813	LF	\$ 30.00	\$ 84,390.00	3060	\$ 91,800.00	\$ -	\$ 91,800.00	109%	\$ (7,410.00)
33	6" C-900 PVC Water Line, Jack and Bore	30	LF	\$ 80.00	\$ 2,400.00	0	\$ -	\$ 404.40	\$ 404.40	17%	\$ 1,995.60
34	8" DR 11 HDPE Directional Bore, Creek Crossing	560	LF	\$ 65.00	\$ 36,400.00	280	\$ 18,200.00	\$ 5,199.88	\$ 23,399.88	64%	\$ 13,000.12
35	6" Gate Valve, Box & Pad	11	EA	\$ 1,800.00	\$ 19,800.00	8	\$ 14,400.00	\$ 3,160.59	\$ 17,560.59	89%	\$ 2,239.41
36	6" Tie-In to Owner Provided 6" Gate Valve	2	EA	\$ 1,200.00	\$ 2,400.00	0	\$ -		\$ -		\$ 2,400.00
37	3/4" PE Service Line	1691	LF	\$ 5.00	\$ 8,455.00	138	\$ 690.00	\$ 667.79	\$ 1,357.79	16%	\$ 7,097.21
38	5/8" x 3/4" Service Reconnection	56	EA	\$ 550.00	\$ 30,800.00	46	\$ 25,300.00	\$ 2,423.36	\$ 27,723.36	90%	\$ 3,076.64
39	6" Fire Hydrant Assembly	6	EA	\$ 6,000.00	\$ 36,000.00	4	\$ 24,000.00	\$ 8,637.54	\$ 32,637.54	91%	\$ 3,362.46
Add. Alt. No. 1											
40	Flowable Fill Concrete	40	CY	\$ 300.00	\$ 12,000.00	0	\$ -		\$ -		\$ 12,000.00
SUBTOTAL					\$ 1,217,438.00		\$ 746,328.20	\$ 77,231.00	\$ 823,559.20	68%	\$ 393,878.80
TOTALS					\$ 1,217,438.00		\$ 746,328.20	\$ 77,231.00	\$ 823,559.20	68%	\$ 393,878.80

Stored Material Summary

Contractor's Application

For (contract):		Water & Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park				Application Number:		8		
Application Period:		12/1/2024 to 12/31/2024				Application Date:		1/2/2025		
A	B	C		D		E		F		G
Pay Item No.	Unit	Materials Description	Material Price	Stored Previously		Stored this Month		Incorporated in Work		Materials Remaining in Storage (\$) (D + E - F)
				Quantity	Subtotal	Quantity	Subtotal	Quantity	Subtotal	
Sewer System Improvements										
9	EA	Std. Conc. Sewer Manhole (0'-6' Depth)	\$ 1,815.00	2	\$ 3,630.00	0	\$ -	1	\$ 1,815.00	\$ 1,815.00
10	EA	Std. Conc. Sewer Manhole (6'-8' Depth)	\$ 2,325.00	2	\$ 4,650.00	0	\$ -	1	\$ 2,325.00	\$ 2,325.00
11	EA	Std. Conc. Sewer Manhole (10'-12' Depth)	\$ 3,320.00	4	\$ 13,280.00	0	\$ -	5	\$ 16,600.00	\$ -
12	EA	Std. Conc. Sewer Manhole (14'-16' Depth)	\$ 4,340.00	1	\$ 4,340.00	0	\$ -	0	\$ -	\$ 4,340.00
13	EA	48" Ø Drop Concrete Sewer Manhole (8'-10' Depth)	\$ 2,340.00	2	\$ 4,680.00	0	\$ -	2	\$ 4,680.00	\$ -
14	EA	48" Ø Drop Concrete Sewer Manhole (10'-12' Depth)	\$ 3,365.00	2	\$ 6,730.00	0	\$ -	1	\$ 3,365.00	\$ 3,365.00
15	EA	48" Ø Drop Concrete Sewer Manhole (12'-14' Depth)	\$ 3,875.00	1	\$ 3,875.00	0	\$ -	1	\$ 3,875.00	\$ -
17	LF	8" SDR35 PVC Gravity Sewer Main (0'-6' Depth)	\$ 10.66	736	\$ 7,845.76	0	\$ -	720	\$ 7,675.20	\$ 170.56
18	LF	8" SDR35 PVC Gravity Sewer Main (6'-8' Depth)	\$ 10.66	860	\$ 9,167.60	0	\$ -	463	\$ 4,935.58	\$ 4,232.02
19	LF	8" SDR35 PVC Gravity Sewer Main (8'-10' Depth)	\$ 10.66	716	\$ 7,632.56	0	\$ -	556	\$ 5,926.96	\$ 1,705.60
20	LF	8" SDR35 PVC Gravity Sewer Main (10'-12' Depth)	\$ 10.66	536	\$ 5,713.76	0	\$ -	542	\$ 5,777.72	\$ -
21	LF	8" SDR35 PVC Gravity Sewer Main (12'-14' Depth)	\$ 10.66	446	\$ 4,754.36	0	\$ -	446	\$ 4,754.36	\$ -
22	LF	8" SDR35 PVC Gravity Sewer Main (14'-16' Depth)	\$ 10.66	234	\$ 2,494.44	0	\$ -	24	\$ 255.84	\$ 2,238.60
23	LF	8" SDR26 PVC Gravity Sewer Main, Jack & Bore	\$ 10.23	120	\$ 1,227.60	0	\$ -	90	\$ 920.70	\$ 306.90
25	EA	Steel Support Structures for Aerial Creek Crossing	\$ -	0	\$ -	0	\$ -	4.0	\$ -	\$ -
26	LF	14"Ø Steel Casing w/ Casing Spacers for Aerial Creek Crossing	\$ 91.96	120	\$ 11,035.20	0	\$ -	115	\$ 10,575.40	\$ 459.80
27	LF	14"Ø Steel Casing w/ Casing Spacers, Jack & Bore	\$ 91.96	60	\$ 5,517.60	0	\$ -	65	\$ 5,977.40	\$ -
28	EA	8" x 4" Service Saddle	\$ 69.01	50	\$ 3,450.50	0	\$ -	36	\$ 2,484.36	\$ 966.14
29	LF	4" SDR35 PVC Gravity Service Line	\$ 2.93	8053	\$ 23,595.29	0	\$ -	481.0	\$ 1,409.33	\$ 22,185.96

Stored Material Summary

Contractor's Application

For (contract):		Water & Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park				Application Number:		8		
Application Period:		12/1/2024 to 12/31/2024				Application Date:		1/2/2025		
A	B	C		D		E		F		G
Pay Item No.	Unit	Materials Description	Stored Previously			Stored this Month		Incorporated in Work		Materials Remaining in Storage (\$) (D + E - F)
			Material Price	Quantity	Subtotal	Quantity	Subtotal	Quantity	Subtotal	
30	EA	Residential Connection	\$ -	53	\$ -	0	\$ -	5	\$ -	\$ -
31	EA	4" SDR35 PVC Sewer Clean-outs	\$ 85.90	154	\$ 13,228.14	0	\$ -	7	\$ 601.28	\$ 12,626.86
Water System Improvements										
32	LF	6" C-900 PVC Water Line, Open Cut	\$ 14.25	2813	\$ 40,085.25	0	\$ -	3060	\$ 43,605.00	\$ -
33	LF	6" C-900 PVC Water Line, Jack and Bore	\$ 13.48	30	\$ 404.40	0	\$ -	0	\$ -	\$ 404.40
34	LF	8" DR 11 HDPE Directional Bore, Creek Crossing	\$ 18.57	560	\$ 10,399.76	0	\$ -	280	\$ 5,199.88	\$ 5,199.88
35	EA	6" Gate Valve, Box & Pad	\$ 1,053.53	11	\$ 11,588.83	0	\$ -	8	\$ 8,428.24	\$ 3,160.59
37	LF	3/4" PE Service Line	\$ 0.43	1691	\$ 727.13	0	\$ -	138	\$ 59.34	\$ 667.79
38	EA	5/8" x 3/4" Service Reconnection	\$ 242.34	56	\$ 13,570.82	0	\$ -	46	\$ 11,147.46	\$ 2,423.36
39	EA	6" Fire Hydrant Assembly	\$ 4,318.77	6	\$ 25,912.62	0	\$ -	4	\$ 17,275.08	\$ 8,637.54
TOTALS					\$ 239,536.61		\$ -		\$ 169,669.13	\$ 77,231.00

LOCAL PUBLIC AGENCY: City of Vicksburg, Mississippi
ASSESSMENT REPORT OF WORKING DAYS

Date:	<u>31-Dec-24</u>																																																																																																																													
Project No:	<u>1191200</u>																																																																																																																													
County:	<u>Warren</u>																																																																																																																													
Period:	<u>1-Dec-24</u>	To <u>31-Dec-24</u>																																																																																																																												
Month																																																																																																																														
December	<table border="0"> <tr><td>1</td><td><u>0</u></td><td>Sun</td><td></td></tr> <tr><td>2</td><td><u>1</u></td><td>Mon</td><td></td></tr> <tr><td>3</td><td><u>1</u></td><td>Tue</td><td></td></tr> <tr><td>4</td><td><u>0</u></td><td>Wed</td><td>Rain</td></tr> <tr><td>5</td><td><u>0</u></td><td>Thu</td><td>Wet</td></tr> <tr><td>6</td><td><u>1</u></td><td>Fri</td><td></td></tr> <tr><td>7</td><td><u>0</u></td><td>Sat</td><td></td></tr> <tr><td>8</td><td><u>0</u></td><td>Sun</td><td>Hvy Rain</td></tr> <tr><td>9</td><td><u>0</u></td><td>Mon</td><td>Wet</td></tr> <tr><td>10</td><td><u>0</u></td><td>Tue</td><td>Wet</td></tr> <tr><td>11</td><td><u>1</u></td><td>Wed</td><td></td></tr> <tr><td>12</td><td><u>1</u></td><td>Thu</td><td></td></tr> <tr><td>13</td><td><u>1</u></td><td>Fri</td><td></td></tr> <tr><td>14</td><td><u>0</u></td><td>Sat</td><td></td></tr> <tr><td>15</td><td><u>0</u></td><td>Sun</td><td></td></tr> <tr><td>16</td><td><u>1</u></td><td>Mon</td><td></td></tr> </table>	1	<u>0</u>	Sun		2	<u>1</u>	Mon		3	<u>1</u>	Tue		4	<u>0</u>	Wed	Rain	5	<u>0</u>	Thu	Wet	6	<u>1</u>	Fri		7	<u>0</u>	Sat		8	<u>0</u>	Sun	Hvy Rain	9	<u>0</u>	Mon	Wet	10	<u>0</u>	Tue	Wet	11	<u>1</u>	Wed		12	<u>1</u>	Thu		13	<u>1</u>	Fri		14	<u>0</u>	Sat		15	<u>0</u>	Sun		16	<u>1</u>	Mon		<table border="0"> <tr><td>17</td><td><u>1</u></td><td>Tue</td><td></td></tr> <tr><td>18</td><td><u>1</u></td><td>Wed</td><td></td></tr> <tr><td>19</td><td><u>1</u></td><td>Thu</td><td></td></tr> <tr><td>20</td><td><u>1</u></td><td>Fri</td><td></td></tr> <tr><td>21</td><td><u>0</u></td><td>Sat</td><td></td></tr> <tr><td>22</td><td><u>0</u></td><td>Sun</td><td></td></tr> <tr><td>23</td><td><u>1</u></td><td>Mon</td><td></td></tr> <tr><td>24</td><td><u>0</u></td><td>Tue</td><td></td></tr> <tr><td>25</td><td><u>0</u></td><td>Wed</td><td></td></tr> <tr><td>26</td><td><u>1</u></td><td>Thu</td><td>pm hvy rain</td></tr> <tr><td>27</td><td><u>0</u></td><td>Fri</td><td></td></tr> <tr><td>28</td><td><u>0</u></td><td>Sat</td><td>pm hvy rain</td></tr> <tr><td>29</td><td><u>0</u></td><td>Sun</td><td></td></tr> <tr><td>30</td><td><u>0</u></td><td>Mon</td><td>wet</td></tr> <tr><td>31</td><td><u>1</u></td><td>Tue</td><td></td></tr> </table>	17	<u>1</u>	Tue		18	<u>1</u>	Wed		19	<u>1</u>	Thu		20	<u>1</u>	Fri		21	<u>0</u>	Sat		22	<u>0</u>	Sun		23	<u>1</u>	Mon		24	<u>0</u>	Tue		25	<u>0</u>	Wed		26	<u>1</u>	Thu	pm hvy rain	27	<u>0</u>	Fri		28	<u>0</u>	Sat	pm hvy rain	29	<u>0</u>	Sun		30	<u>0</u>	Mon	wet	31	<u>1</u>	Tue	
1	<u>0</u>	Sun																																																																																																																												
2	<u>1</u>	Mon																																																																																																																												
3	<u>1</u>	Tue																																																																																																																												
4	<u>0</u>	Wed	Rain																																																																																																																											
5	<u>0</u>	Thu	Wet																																																																																																																											
6	<u>1</u>	Fri																																																																																																																												
7	<u>0</u>	Sat																																																																																																																												
8	<u>0</u>	Sun	Hvy Rain																																																																																																																											
9	<u>0</u>	Mon	Wet																																																																																																																											
10	<u>0</u>	Tue	Wet																																																																																																																											
11	<u>1</u>	Wed																																																																																																																												
12	<u>1</u>	Thu																																																																																																																												
13	<u>1</u>	Fri																																																																																																																												
14	<u>0</u>	Sat																																																																																																																												
15	<u>0</u>	Sun																																																																																																																												
16	<u>1</u>	Mon																																																																																																																												
17	<u>1</u>	Tue																																																																																																																												
18	<u>1</u>	Wed																																																																																																																												
19	<u>1</u>	Thu																																																																																																																												
20	<u>1</u>	Fri																																																																																																																												
21	<u>0</u>	Sat																																																																																																																												
22	<u>0</u>	Sun																																																																																																																												
23	<u>1</u>	Mon																																																																																																																												
24	<u>0</u>	Tue																																																																																																																												
25	<u>0</u>	Wed																																																																																																																												
26	<u>1</u>	Thu	pm hvy rain																																																																																																																											
27	<u>0</u>	Fri																																																																																																																												
28	<u>0</u>	Sat	pm hvy rain																																																																																																																											
29	<u>0</u>	Sun																																																																																																																												
30	<u>0</u>	Mon	wet																																																																																																																											
31	<u>1</u>	Tue																																																																																																																												


TOTAL WORKING DAYS ASSESSED DURING THIS PERIOD	<u>14.0</u>
TOTAL WORKING DAYS PREVIOUSLY ASSESSED	<u>144.5</u>
TOTAL WORKING DAYS ASSESSED	<u>158.5</u>
TOTAL WORKING DAYS ALLOWED	<u>180</u>
PERCENT COMPLETE	<u>88.06%</u>

Brad Griffin

Digitally signed by Brad Griffin
 DN: C=US, E=brad.griffin@volkert.com,
 O=Volkert, Inc., CN=Brad Griffin
 Date: 2025.01.07 10:46:08-0600

Project Engineer

Original: Contractor
 Copies: Project File

<p>FOR CONTRACTOR USE</p>  <p>Contractor's Signature</p>
<p>I <input checked="" type="checkbox"/> Agree / <input type="checkbox"/> Disagree with the working days assessed during this period. If disagree is marked, please provide a written explanation.</p>
<p>The Contractor shall sign, mark appropriate box above, and return the original to the Project Engineer with a copy to MDOT LPA Division, Post Office Box 1850, Jackson, MS 39215-7220.</p>