

Joshua Burris 09/03/24

2408602



EJES Invoice 200-02-17

September 1, 2024

City of Vicksburg
City Clerk
 PO Box 150
 Vicksburg, MS 39181-0150

Please Remit Payment to: EJES, Inc.
 12801 N. Central Expressway
 Suite 700
 Dallas, Texas 75243
 Phone: 214-343-1210
 Fax: 214-343-3885

Project Name : Washington St - Haining Rd to Jackson St
EJES Project No.: 200-02
Invoicing Period: Aug 01, 2024 to Aug 31, 2024

Original Contract Amount \$322,393.98
 Amendments or Supplements Amount \$0.00
Total Contract Amount \$322,393.98

Description	Contract Value	% Comp. to Date		Total Invoice To Date		Total Due This Invoice
		This Period	Last Period	Including This Period	Excluding This Period	
Basic Services						
Design Phase	\$ 156,332.00	100%	100%	\$ 156,332.00	\$ 156,332.00	\$ -
Bidding Phase	\$ 10,887.00	100%	100%	\$ 10,887.00	\$ 10,887.00	\$ -
Pre-Construction	\$ 14,514.18	100%	100%	\$ 14,514.18	\$ 14,514.18	\$ -
Construction Engineering and Inspection	\$ 105,083.04	100%	90%	\$ 105,083.04	\$ 94,574.74	\$ 10,508.30
Project Closeout	\$ 10,727.76	0%	0%	\$ -	\$ -	\$ -
SubTotal	\$ 297,543.98			\$ 286,816.22	\$ 276,307.92	\$ 10,508.30
Additional Services						
Topographic Survey Services	\$ 14,850.00	100%	100%	\$ 14,850.00	\$ 14,850.00	\$ -
Construction Testing	\$ 10,000.00	0%	0%	\$ -	\$ -	\$ -
SubTotal	\$ 24,850.00			\$ 14,850.00	\$ 14,850.00	\$ -
TOTALS	\$ 322,393.98			\$ 301,666.22	\$ 291,157.92	\$ 10,508.30

Total Percentage Complete to Date..... 94%
 Total Amount Earned to Date..... \$ 301,666.22
 Less Previous Invoices..... \$ 291,157.92
Total Amount Due this Invoice..... \$ 10,508.30
 Balance Remaining..... \$ 20,727.76

Tanita Gilbert-Baker

By: _____
 Tanita Gilbert-Baker
 President