

2503894

Dave Small  
3/12/2025

Contractors Application for Payment No. **10**


To (Owner): <b>City of Vicksburg</b>	Application Period: <b>2/1/2025 to 2/28/2025</b>	Application Date: <b>2/28/2025</b>
Project: <b>Water &amp; Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park</b>	From (Contractor): <b>Central Asphalt</b>	Via (Engineer) <b>Volkert, Inc.</b>
	Contract: <b>City of Vicksburg</b>	
	Contractor's Project No.:	Engineer's Project No.: <b>1191200</b>

APPLICATION FOR PAYMENT

Change Order Summary

Approved Change Orders		
Number	Additions	Deductions
TOTALS	\$ -	\$ -
NET CHANGE BY CHANGE ORDERS	\$ -	\$ -

1. Original Contract Price	\$ 1,217,438.00
2. Net change by Change Orders	\$ -
3. Current Contract Price (Line 1 ± Line 2)	\$ 1,217,438.00
4. Total Completed and Stored to Date (Column F on Progress Estimate)	\$ 912,704.85
5. Retainage:	
a. 5.0% x \$ 856,922.20 Work Completed	\$ 42,846.11
b. 5.0% x \$ 55,782.65 Stored Material	\$ 2,789.13
c. Total Retainage (Line 5a + Line 5b)	\$ 45,635.24
6. Amount Eligible to Date (Line 4 - Line 5c)	\$ 867,069.60
7. Less Previous Payments (Line 6 from prior Application)	\$ 834,169.86
8. Amount Due This Application	\$ 32,899.74
9. Balance to Finish, Plus Retainage (Column G on Progress Estimate + Line 5 above)	\$ 350,368.40



CONTRACTOR'S CERTIFICATION

The undersigned Contractor certifies that: (1) all previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with Work covered by prior Applications for Payment; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to Owner at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to Owner indemnifying Owner against any such Liens, security interest or encumbrances); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

By: \_\_\_\_\_ Date: \_\_\_\_\_

Payment of: **\$32,899.74**  
(Line 8 or other - attach explanation of other amount)

is recommended by: **Brad Griffin** (Engineer) Digitally signed by Brad Griffin  
DN: C=US, E=brad.griffin@volkert.com,  
O=Volkert, Inc., CN=Brad Griffin  
Date: 2025.03.11 14:51:50-0500' **3/11/2025** (Date)

Payment of: \_\_\_\_\_  
(Line 8 or other - attach explanation of other amount)

is approved by: \_\_\_\_\_ (Owner) \_\_\_\_\_ (Date)

Approved by: \_\_\_\_\_ Funding Agency (if applicable) \_\_\_\_\_ (Date)

**LOCAL PUBLIC AGENCY:** City of Vicksburg, Mississippi  
**ASSESSMENT REPORT OF WORKING DAYS**

Date: 28-Feb-25

Project No: 1191200

County: Warren

Period: 1-Feb-25

To 28-Feb-25

Month

<u>February</u>	1	<u>0</u>	Sat	17	<u>1</u>	N/A	Mon
	2	<u>0</u>	Sun	18	<u>1</u>	N/A	Tue
	3	<u>1</u>	Mon	19	<u>0</u>		Wed
	4	<u>1</u>	Tue	20	<u>0</u>		Thu
	5	<u>1</u>	Wed	21	<u>1</u>	N/A	Fri
	6	<u>1</u>	Thu	22	<u>0</u>		Sat
	7	<u>1</u>	Fri	23	<u>0</u>		Sun
	8	<u>0</u>	Sat	24	<u>0</u>		Mon
	9	<u>0</u>	Sun	25	<u>1</u>	N/A	Tue
	10	<u>1</u>	Mon	26	<u>1</u>	N/A	Wed
	11	<u>0</u>	Tue	27	<u>1</u>	N/A	Thu
	12	<u>0</u>	Wed	28	<u>1</u>	N/A	Fri
	13	<u>0</u>	Thu	29	<u>N/A</u>		Sat
	14	<u>1</u>	Fri	30	<u>N/A</u>		Sun
	15	<u>0</u>	Sat	31	<u>N/A</u>		Mon
	16	<u>0</u>	Sun				

FEBRUARY

TOTAL WORKING DAYS ASSESSED DURING THIS PERIOD	<u>7.0</u>	MAX 7
TOTAL WORKING DAYS PREVIOUSLY ASSESSED	<u>155.5</u>	
TOTAL WORKING DAYS ASSESSED	<u>162.5</u>	
TOTAL WORKING DAYS ALLOWED	<u>180</u>	
PERCENT COMPLETE	<u>90.28%</u>	

*Burd Griffin*

Project Engineer

**FOR CONTRACTOR USE**

*Gregory E. Hays*  
Contractor's Signature

Original: Contractor  
Copies: Project File

I  Agree /  Disagree with the working days assessed during this period. If disagree is marked, please provide a written explanation.

The Contractor shall sign, mark appropriate box above, and return the original to the Project Engineer with a copy to MDOT LPA Division, Post Office Box 1850, Jackson, MS 39215-7220.



**Progress Estimate**

**Contractor's Application**

Water & Sewer Improvements for Stillwaver/Bluecreek Mobile Home Park											Application Number: 10		
Application Period: 2/1/2025 to 2/28/2025											Application Date: 2/28/2025		
A											F		G
Pay Item No.	Item Description	Bid Quantity	Unit	Unit Price	Bid Value	Estimated Quantity Installed	Value	Materials Presently Stored (not in C)	Total Completed and Stored to Date (D+E)	%(F) / B	Balance to Finish (B-F)		
<b>BASE BID</b>													
<b>Miscellaneous</b>													
1	Mobilization	1	L.S.	\$ 98,000.00	\$ 98,000.00	0.9	\$ 88,200.00		\$ 88,200.00	90%	\$ 9,800.00		
2	Construction Layout	1	L.S.	\$ 35,000.00	\$ 35,000.00	0.95	\$ 33,250.00		\$ 33,250.00	95%	\$ 1,750.00		
3	Temporary Signs and Barricades	1	L.S.	\$ 6,000.00	\$ 6,000.00	0.9	\$ 5,400.00		\$ 5,400.00	90%	\$ 600.00		
4	Temporary Repair of Water Service Lines	9	EA	\$ 1,000.00	\$ 9,000.00	3	\$ 3,000.00		\$ 3,000.00	33%	\$ 6,000.00		
5	Temporary Repair of Water Main	9	EA	\$ 2,100.00	\$ 18,900.00	1	\$ 2,100.00		\$ 2,100.00	11%	\$ 16,800.00		
6	Temporary Repair of Sewer Service Lines	9	EA	\$ 1,000.00	\$ 9,000.00	0	\$ -		\$ -		\$ 9,000.00		
7	Temporary Repair of Sewer Main	9	EA	\$ 1,900.00	\$ 17,100.00	6	\$ 11,400.00		\$ 11,400.00	67%	\$ 5,700.00		
8	Maintenance Gravel (610 Limestone)	830	SY	\$ 30.00	\$ 24,900.00	426.84	\$ 12,805.20		\$ 12,805.20	51%	\$ 12,094.80		
<b>Sewer System Improvements</b>													
9	Std. Conc. Sewer Manhole (0'-6' Depth)	2	EA	\$ 4,300.00	\$ 8,600.00	2	\$ 8,600.00	\$ -	\$ 8,600.00	100%	\$ -		
10	Std. Conc. Sewer Manhole (6'-8' Depth)	2	EA	\$ 5,800.00	\$ 11,600.00	1	\$ 5,800.00	\$ 2,325.00	\$ 8,125.00	70%	\$ 3,475.00		
11	Std. Conc. Sewer Manhole (10'-12' Depth)	4	EA	\$ 7,000.00	\$ 28,000.00	5	\$ 35,000.00	\$ -	\$ 35,000.00	125%	\$ (7,000.00)		
12	Std. Conc. Sewer Manhole (14'-16' Depth)	1	EA	\$ 9,000.00	\$ 9,000.00	1	\$ 9,000.00	\$ -	\$ 9,000.00	100%	\$ -		
13	48" ∅ Drop Concrete Sewer Manhole (8'-10' Depth)	2	EA	\$ 7,800.00	\$ 15,600.00	2	\$ 15,600.00	\$ -	\$ 15,600.00	100%	\$ -		
14	48" ∅ Drop Concrete Sewer Manhole (10'-12' Depth)	2	EA	\$ 9,000.00	\$ 18,000.00	1	\$ 9,000.00	\$ 3,365.00	\$ 12,365.00	69%	\$ 5,635.00		
15	48" ∅ Drop Concrete Sewer Manhole (12'-14' Depth)	1	EA	\$ 9,800.00	\$ 9,800.00	1	\$ 9,800.00	\$ -	\$ 9,800.00	100%	\$ -		
16	Tie-In to Exist. Sewer Manhole (Grange Hall Road)	1	EA	\$ 3,000.00	\$ 3,000.00	1	\$ 3,000.00	\$ -	\$ 3,000.00	100%	\$ -		

**Progress Estimate**

**Contractor's Application**

For (contract): <b>Water &amp; Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park</b>							Application Number: <b>10</b>				
Application Period: <b>2/1/2025 to 2/28/2025</b>							Application Date: <b>2/28/2025</b>				
A				B	C	D	E	F		G	
Pay Item No.	Item Description	Bid Quantity	Unit	Unit Price	Bid Value	Estimated Quantity Installed	Value	Materials Presently Stored (not in C)	Total Completed and Stored to Date (D+E)	% (F) / B	Balance to Finish (B-F)
17	8" SDR35 PVC Gravity Sewer Main (0'-6' Depth)	736	LF	\$ 42.00	\$ 30,912.00	747	\$ 31,374.00	\$ -	\$ 31,374.00	101%	\$ (462.00)
18	8" SDR35 PVC Gravity Sewer Main (6'-8' Depth)	860	LF	\$ 70.00	\$ 60,200.00	764	\$ 53,480.00	\$ 1,023.36	\$ 54,503.36	91%	\$ 5,696.64
19	8" SDR35 PVC Gravity Sewer Main (8'-10' Depth)	716	LF	\$ 78.00	\$ 55,848.00	716	\$ 55,848.00	\$ -	\$ 55,848.00	100%	\$ -
20	8" SDR35 PVC Gravity Sewer Main (10'-12' Depth)	536	LF	\$ 90.00	\$ 48,240.00	542	\$ 48,780.00	\$ -	\$ 48,780.00	101%	\$ (540.00)
21	8" SDR35 PVC Gravity Sewer Main (12'-14' Depth)	446	LF	\$ 95.00	\$ 42,370.00	446	\$ 42,370.00	\$ -	\$ 42,370.00	100%	\$ -
22	8" SDR35 PVC Gravity Sewer Main (14'-16' Depth)	234	LF	\$ 120.00	\$ 28,080.00	234	\$ 28,080.00	\$ -	\$ 28,080.00	100%	\$ -
23	8" SDR26 PVC Gravity Sewer Main, Jack & Bore	120	LF	\$ 235.00	\$ 28,200.00	120	\$ 28,200.00	\$ -	\$ 28,200.00	100%	\$ -
24	Gravel Bedding for Gravity Sewer (If Needed)	3528	LF	\$ 6.00	\$ 21,168.00	3350	\$ 20,100.00		\$ 20,100.00	95%	\$ 1,068.00
25	Steel Support Structures for Aerial Creek Crossing	4	EA	\$ 9,000.00	\$ 36,000.00	4	\$ 36,000.00	\$ -	\$ 36,000.00	100%	\$ -
26	14"Ø Steel Casing w/ Casing Spacers for Aerial Creek Crossing	120	LF	\$ 265.00	\$ 31,800.00	115	\$ 30,475.00	\$ 459.80	\$ 30,934.80	97%	\$ 865.20
27	14"Ø Steel Casing w/ Casing Spacers, Jack & Bore	60	LF	\$ 200.00	\$ 12,000.00	65	\$ 13,000.00	\$ -	\$ 13,000.00	108%	\$ (1,000.00)
28	8" x 4" Service Saddle	50	EA	\$ 250.00	\$ 12,500.00	53	\$ 13,250.00	\$ -	\$ 13,250.00	106%	\$ (750.00)
29	4" SDR35 PVC Gravity Service Line	8053	LF	\$ 25.00	\$ 201,325.00	625	\$ 15,625.00	\$ 21,764.04	\$ 37,389.04	19%	\$ 163,935.96
30	Residential Connection	53	EA	\$ 450.00	\$ 23,850.00	6	\$ 2,700.00	\$ -	\$ 2,700.00	11%	\$ 21,150.00
31	4" SDR35 PVC Sewer Clean-outs	154	EA	\$ 200.00	\$ 30,800.00	9	\$ 1,800.00	\$ 12,455.07	\$ 14,255.07	46%	\$ 16,544.94



**Progress Estimate**

**Contractor's Application**

For (contract): <b>Water &amp; Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park</b>							Application Number: <b>10</b>				
Application Period: <b>2/1/2025 to 2/28/2025</b>							Application Date: <b>2/28/2025</b>				
A				B	C	D	E	F		G	
Pay Item No.	Item Description	Bid Quantity	Unit	Unit Price	Bid Value	Estimated Quantity Installed	Value	Materials Presently Stored (not in C)	Total Completed and Stored to Date (D+E)	% (F) / B	Balance to Finish (B-F)
<b>Water System Improvements</b>											
32	6" C-900 PVC Water Line, Open Cut	2813	LF	\$ 30.00	\$ 84,390.00	3060	\$ 91,800.00	\$ -	\$ 91,800.00	109%	\$ (7,410.00)
33	6" C-900 PVC Water Line, Jack and Bore	30	LF	\$ 80.00	\$ 2,400.00	0	\$ -	\$ 404.40	\$ 404.40	17%	\$ 1,995.60
34	8" DR 11 HDPE Directional Bore, Creek Crossing	560	LF	\$ 65.00	\$ 36,400.00	280	\$ 18,200.00	\$ 5,199.88	\$ 23,399.88	64%	\$ 13,000.12
35	6" Gate Valve, Box & Pad	11	EA	\$ 1,800.00	\$ 19,800.00	9	\$ 16,200.00	\$ 2,107.06	\$ 18,307.06	92%	\$ 1,492.94
36	6" Tie-In to Owner Provided 6" Gate Valve	2	EA	\$ 1,200.00	\$ 2,400.00	0	\$ -		\$ -		\$ 2,400.00
37	3/4" PE Service Line	1691	LF	\$ 5.00	\$ 8,455.00	147	\$ 735.00	\$ 663.92	\$ 1,398.92	17%	\$ 7,056.08
38	5/8" x 3/4" Service Reconnection	56	EA	\$ 550.00	\$ 30,800.00	49	\$ 26,950.00	\$ 1,696.35	\$ 28,646.35	93%	\$ 2,153.65
39	6" Fire Hydrant Assembly	6	EA	\$ 6,000.00	\$ 36,000.00	5	\$ 30,000.00	\$ 4,318.77	\$ 34,318.77	95%	\$ 1,681.23
<b>Add. Alt. No. 1</b>											
40	Flowable Fill Concrete	40	CY	\$ 300.00	\$ 12,000.00	0	\$ -		\$ -		\$ 12,000.00
<b>SUBTOTAL</b>					<b>\$ 1,217,438.00</b>		<b>\$ 856,922.20</b>	<b>\$ 55,782.65</b>	<b>\$ 912,704.85</b>	<b>75%</b>	<b>\$ 304,733.15</b>
<b>TOTALS</b>					<b>\$ 1,217,438.00</b>		<b>\$ 856,922.20</b>	<b>\$ 55,782.65</b>	<b>\$ 912,704.85</b>	<b>75%</b>	<b>\$ 304,733.15</b>

# Stored Material Summary

# Contractor's Application

For (contract):		Water & Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park				Application Number:		10		
Application Period:		2/1/2025 to 2/28/2025				Application Date:		2/28/2025		
A	B	C		D		E		F		G
Pay Item No.	Unit	Materials Description	Material Price	Stored Previously		Stored this Month		Incorporated in Work		Materials Remaining in Storage (\$) (D + E - F)
				Quantity	Subtotal	Quantity	Subtotal	Quantity	Subtotal	
<b>Sewer System Improvements</b>										
9	EA	Std. Conc. Sewer Manhole (0'-6' Depth)	\$ 1,815.00	2	\$ 3,630.00	0	\$ -	2	\$ 3,630.00	\$ -
10	EA	Std. Conc. Sewer Manhole (6'-8' Depth)	\$ 2,325.00	2	\$ 4,650.00	0	\$ -	1	\$ 2,325.00	\$ 2,325.00
11	EA	Std. Conc. Sewer Manhole (10'-12' Depth)	\$ 3,320.00	4	\$ 13,280.00	0	\$ -	5	\$ 16,600.00	\$ -
12	EA	Std. Conc. Sewer Manhole (14'-16' Depth)	\$ 4,340.00	1	\$ 4,340.00	0	\$ -	1	\$ 4,340.00	\$ -
13	EA	48" Ø Drop Concrete Sewer Manhole (8'-10' Depth)	\$ 2,340.00	2	\$ 4,680.00	0	\$ -	2	\$ 4,680.00	\$ -
14	EA	48" Ø Drop Concrete Sewer Manhole (10'-12' Depth)	\$ 3,365.00	2	\$ 6,730.00	0	\$ -	1	\$ 3,365.00	\$ 3,365.00
15	EA	48" Ø Drop Concrete Sewer Manhole (12'-14' Depth)	\$ 3,875.00	1	\$ 3,875.00	0	\$ -	1	\$ 3,875.00	\$ -
17	LF	8" SDR35 PVC Gravity Sewer Main (0'-6' Depth)	\$ 10.66	736	\$ 7,845.76	0	\$ -	747	\$ 7,963.02	\$ -
18	LF	8" SDR35 PVC Gravity Sewer Main (6'-8' Depth)	\$ 10.66	860	\$ 9,167.60	0	\$ -	764	\$ 8,144.24	\$ 1,023.36
19	LF	8" SDR35 PVC Gravity Sewer Main (8'-10' Depth)	\$ 10.66	716	\$ 7,632.56	0	\$ -	716	\$ 7,632.56	\$ -
20	LF	8" SDR35 PVC Gravity Sewer Main (10'-12' Depth)	\$ 10.66	536	\$ 5,713.76	0	\$ -	542	\$ 5,777.72	\$ -
21	LF	8" SDR35 PVC Gravity Sewer Main (12'-14' Depth)	\$ 10.66	446	\$ 4,754.36	0	\$ -	446	\$ 4,754.36	\$ -
22	LF	8" SDR35 PVC Gravity Sewer Main (14'-16' Depth)	\$ 10.66	234	\$ 2,494.44	0	\$ -	234	\$ 2,494.44	\$ -
23	LF	8" SDR26 PVC Gravity Sewer Main, Jack & Bore	\$ 10.23	120	\$ 1,227.60	0	\$ -	120	\$ 1,227.60	\$ -
25	EA	Steel Support Structures for Aerial Creek Crossing	\$ -	0	\$ -	0	\$ -	4.0	\$ -	\$ -
26	LF	14"Ø Steel Casing w/ Casing Spacers for Aerial Creek Crossing	\$ 91.96	120	\$ 11,035.20	0	\$ -	115	\$ 10,575.40	\$ 459.80
27	LF	14"Ø Steel Casing w/ Casing Spacers, Jack & Bore	\$ 91.96	60	\$ 5,517.60	0	\$ -	65	\$ 5,977.40	\$ -
28	EA	8" x 4" Service Saddle	\$ 69.01	50	\$ 3,450.50	0	\$ -	53	\$ 3,657.53	\$ -
29	LF	4" SDR35 PVC Gravity Service Line	\$ 2.93	8053	\$ 23,595.29	0	\$ -	625.0	\$ 1,831.25	\$ 21,764.04



# Stored Material Summary

# Contractor's Application

For (contract):		<b>Water &amp; Sewer Improvements for Stillwawter/Bluecreek Mobile Home Park</b>				Application Number:		<b>10</b>		
Application Period:		<b>2/1/2025 to 2/28/2025</b>				Application Date:		<b>2/28/2025</b>		
A	B	C		D		E		F		G
Pay Item No.	Unit	Materials Description	Stored Previously		Stored this Month		Incorporated in Work		Materials Remaining in Storage (\$) (D + E - F)	
			Material Price	Quantity	Subtotal	Quantity	Subtotal	Quantity		Subtotal
30	EA	Residential Connection	\$ -	53	\$ -	0	\$ -	6	\$ -	\$ -
31	EA	4" SDR35 PVC Sewer Clean-outs	\$ 85.90	154	\$ 13,228.14	0	\$ -	9	\$ 773.07	\$ 12,455.07
<b>Water System Improvements</b>										
32	LF	6" C-900 PVC Water Line, Open Cut	\$ 14.25	2813	\$ 40,085.25	0	\$ -	3060	\$ 43,605.00	\$ -
33	LF	6" C-900 PVC Water Line, Jack and Bore	\$ 13.48	30	\$ 404.40	0	\$ -	0	\$ -	\$ 404.40
34	LF	8" DR 11 HDPE Directional Bore, Creek Crossing	\$ 18.57	560	\$ 10,399.76	0	\$ -	280	\$ 5,199.88	\$ 5,199.88
35	EA	6" Gate Valve, Box & Pad	\$ 1,053.53	11	\$ 11,588.83	0	\$ -	9	\$ 9,481.77	\$ 2,107.06
37	LF	3/4" PE Service Line	\$ 0.43	1691	\$ 727.13	0	\$ -	147	\$ 63.21	\$ 663.92
38	EA	5/8" x 3/4" Service Reconnection	\$ 242.34	56	\$ 13,570.82	0	\$ -	49	\$ 11,874.46	\$ 1,696.35
39	EA	6" Fire Hydrant Assembly	\$ 4,318.77	6	\$ 25,912.62	0	\$ -	5	\$ 21,593.85	\$ 4,318.77
<b>TOTALS</b>					\$ 239,536.61		\$ -		\$ 191,441.77	\$ 55,782.65