



TWO (2)

ENGINEERS JOINT CONTRACT
DOCUMENTS COMMITTEE

ENGINEERS JOINT CONTRACT DOCUMENTS COMMITTEE		Application Period: 7/01/2017 to 7/31/2017	Application Date: 7/31/2017
To (Owner):	CITY OF VICKSBURG	From (Contractor): T. L. WALLACE CONSTRUCTION, INC.	Via (Engineer): ENGINEERING SERVICE
Project:	NEW PRIMARY CLARIFIER NO. 1	Contract:	
Owner's Contract No.:		Contractor's Project No.:	Engineer's Project No.:
		WAR7514	CDBG #1131-14-374-PF-01

Application For Payment
Change Order Summary

Change Order Summary		
Approved Change Orders		
Number 1	Additions	Deductions
TOTALS		
NET CHANGE BY CHANGE ORDERS		

- | | | |
|---|----|----------------|
| 1. ORIGINAL CONTRACT PRICE..... | \$ | \$1,609,935.00 |
| 2. Net change by Change Orders..... | \$ | |
| 3. Current Contract Price (Line 1 ± 2)..... | \$ | \$1,609,935.00 |
| 4. TOTAL COMPLETED AND STORED TO DATE
(Column F on Progress Estimate)..... | \$ | \$259,666.15 |
| 5. RETAINAGE: | | |
| a. 5% X <u>\$230,027.50</u> Work Completed..... | \$ | \$11,501.38 |
| b. 5% X <u>\$29,638.65</u> Stored Material..... | \$ | \$1,481.93 |
| c. Total Retainage (Line 5a + Line 5b)..... | \$ | \$12,983.31 |
| 6. AMOUNT ELIGIBLE TO DATE (Line 4 - Line 5c)..... | \$ | \$246,682.84 |
| 7. LESS PREVIOUS PAYMENTS (Line 6 from prior Application)..... | \$ | \$45,148.75 |
| 8. AMOUNT DUE THIS APPLICATION..... | \$ | \$201,534.09 |
| 9. BALANCE TO FINISH, PLUS RETAINAGE
(Column G on Progress Estimate + Line 5 above)..... | \$ | \$1,363,252.16 |

Contractor's Certification

The undersigned Contractor certifies that to the best of its knowledge: (1) all previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with Work covered by prior Applications for Payment; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to Owner at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to Owner indemnifying Owner against any such Liens, security interest or encumbrances); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.

The undersigned Contractor certifies that to the best of its knowledge: (1) all previous progress payments received from Owner on account of Work done under the Contract have been applied on account to discharge Contractor's legitimate obligations incurred in connection with Work covered by prior Applications for Payment; (2) title of all Work, materials and equipment incorporated in said Work or otherwise listed in or covered by this Application for Payment will pass to Owner at time of payment free and clear of all Liens, security interests and encumbrances (except such as are covered by a Bond acceptable to Owner indemnifying Owner against any such Liens, security interest or encumbrances); and (3) all Work covered by this Application for Payment is in accordance with the Contract Documents and is not defective.	By: <u>Wayne Reager</u> Date: <u>7-31-17</u>
---	---

Payment of: \$ <u>201,534.09</u> (Line 8 or other - attach explanation of the other amount)	is recommended by: <u>Jerry L. Juller</u> (Engineer) <u>8/1/17</u> (Date)	Payment of: \$ _____ (Line 8 or other - attach explanation of the other amount)
is approved by: _____ (Owner)	Approved by: _____ (Date)	Approved by: _____ (Date)

Progress Estimate - Unit Price Work

Contractor's Application

For (Contract): NEW PRIMARY CLARIFIER NO. 1				Application Number: TWO (2)								
Application Period: 7/01/2017 to 7/31/2017				Application Date: 7/31/2017								
A				B	C	D	E	F	Balance to Finish (B - F)			
Bid Item No.	Item Description			Bid Item Quantity	Unit Price	Bid Item Value (\$)	Estimated Quantity Installed	Value of Work Installed to Date		Materials Presently Stored (not in C)	Total Completed and Stored to Date (D + E)	% (F / B)
1.0	MOBILIZATION			1	\$75,000.00	\$75,000.00	0.45	\$33,750.00		\$33,750.00	45.0%	\$41,250.00
2.0	DEMOLITION (PC #1)			1	\$100,000.00	\$100,000.00	1	\$100,000.00		\$100,000.00	100.0%	
3.0	DEMOLITION (PC #2) Effluent Box, Piping, Walks, Etc...			1	\$17,200.00	\$17,200.00						\$17,200.00
4.0	CAST-IN-PLACE CONCRETE (PC #1, 4000 PSI)			1	\$450,000.00	\$450,000.00						\$450,000.00
5.0	CAST-IN-PLACE CONCRETE (PC #2, Effluent Box, 4000 PSI)			1	\$25,000.00	\$25,000.00						\$25,000.00
6.0	CAST-IN-PLACE CONCRETE (Stairs, 3000 PSI)			1	\$15,000.00	\$15,000.00						\$15,000.00
7.0	CAST-IN-PLACE CONCRETE (Walks, Paving, Misc, 3000 PSI)			1	\$20,700.00	\$20,700.00						\$20,700.00
8.0	GROUT (PC #1 Bottom, 2" Thickness)			1	\$27,500.00	\$27,500.00						\$27,500.00
9.0	GROUT (PC #1 Trough)			1	\$15,900.00	\$15,900.00						\$15,900.00
10.0	GROUT (Effluent Box #1 & #2)			1	\$9,200.00	\$9,200.00						\$9,200.00
11.0	FLOWABLE FILL			1	\$16,200.00	\$16,200.00						\$16,200.00
12.0	SLIDE GATE ASSEMBLY (PC #1 & #2)			2	\$8,050.00	\$16,100.00						\$16,100.00
13.0	HANDRAIL, ALUMINUM (PC #1 Perimeter)			1	\$14,000.00	\$14,000.00						\$14,000.00
14.0	HANDRAIL (Stairs) ALUMINUM			1	\$2,925.00	\$2,925.00						\$2,925.00
15.0	GRATINGS, STAINLESS (PC #1 & #2)			1	\$7,400.00	\$7,400.00						\$7,400.00
16.0	INFLUENT PS WET WELL CLEANING & BY-PASSING			1	\$38,450.00	\$38,450.00						\$38,450.00
17.0	H-STEEL PILE LOAD TEST			1	\$32,120.00	\$32,120.00						\$32,120.00
18.0	HP 12x53 STEEL PILES			61	\$3,150.00	\$192,150.00	0.55	\$24,172.50		\$24,172.50	55.0%	\$192,150.00
19.0	SITE WORK (PC #1)			1	\$43,950.00	\$43,950.00						\$19,777.50
20.0	SITE WORK (PC #2)			1	\$7,320.00	\$7,320.00						\$7,320.00
21.0	SELECT FILL - GENERAL, IMPORTED			1	\$6,900.00	\$6,900.00						\$6,900.00
22.0	SELECT FILL - GRANULAR, IMPORTED			1	\$29,500.00	\$29,500.00						\$29,500.00
23.0	SELECT FILL - DRAINAGE BLANKET			1	\$8,850.00	\$8,850.00						\$8,850.00
24.0	SELECT FILL - PLATING, IMPORTED			1	\$14,550.00	\$14,550.00						\$14,550.00
25.0	TEMPORARY SILT FENCE			1	\$2,100.00	\$2,100.00	0.3	\$630.00		\$630.00	30.0%	\$1,470.00
26.00	TEMPORARY EROSION CONTROL CHECKS			1	\$1,600.00	\$1,600.00						\$1,600.00
27.00	SWPPP MAINTENANCE			1	\$1,800.00	\$1,800.00						\$1,800.00
28.00	SITE RESTORATION			1	\$3,250.00	\$3,250.00						\$3,250.00
29.0	CLEAN & CCTV 24" CIP			1	\$670.00	\$670.00						\$670.00
30.0	CLEAN & CCTV 6" CIP			1	\$1,900.00	\$1,900.00						\$1,900.00
Totals						\$1,197,235.00		\$158,552.50		\$158,552.50	13.2%	\$1,038,682.50

Progress Estimate - Unit Price Work

Contractor's Application

For (Contract): NEW PRIMARY CLARIFIER NO. 1				Application Number: TWO (2)						
Application Period: 7/01/2017 to 7/31/2017				Application Date: 7/31/2017						
A				B	C	D	E	F		
Item		Bid Item Quantity	Unit Price	Bid Item Value (\$)	Estimated Quantity Installed	Value of Work Installed to Date	Materials Presently Stored (not in C)	Total Completed and Stored to Date (D + E)	% (F / B)	Balance to Finish (B - F)
Bid Item No.	Description									
31.0	30" LINED DIP, Fittings & Tie-Ins at PC #1	1	\$30,000.00	\$30,000.00			\$13,357.40	\$13,357.40	44.5%	\$16,642.60
32.0	30" LINED DIP, Fittings & Tie-Ins at PC #2	1	\$27,700.00	\$27,700.00			\$6,933.20	\$6,933.20	25.0%	\$20,766.80
33.0	24" LINED DIP, Fittings & Tie-Ins	1	\$31,100.00	\$31,100.00	1	\$31,100.00		\$31,100.00	100.0%	
34.0	8" LINED DIP, Fittings & Tie-Ins (Drain Pipe)	1	\$8,000.00	\$8,000.00			\$829.35	\$829.35	10.4%	\$7,170.65
35.0	8" PLUG VALVE ASSEMBLY (Drain Pipe)	1	\$1,350.00	\$1,350.00			\$992.30	\$992.30	73.5%	\$357.70
36.0	6" LINED DIP (Sludge Pipe), Fittings & Tie-Ins	1	\$8,450.00	\$8,450.00	1	\$8,450.00		\$8,450.00	100.0%	
37.0	6" LINED DIP, Fittings & Tie-Ins (Scum Pipe)	1	\$4,600.00	\$4,600.00			\$1,593.45	\$1,593.45	34.6%	\$3,006.55
38.0	6" UNDERDRAIN SYSTEM	1	\$13,000.00	\$13,000.00			\$5,932.95	\$5,932.95	45.6%	\$7,067.05
39.0	6" LINED DIP UNDERDRAIN DISCHARGE w/FLAP VALVE	1	\$24,100.00	\$24,100.00						\$24,100.00
40.0	BY-PASS PUMPING	1	\$10,000.00	\$10,000.00						\$10,000.00
41.0	ENVIRODYNE EQUIPMENT INSTALLATION & START-UP	1	\$103,300.00	\$103,300.00						\$103,300.00
42.0	WEIR BRUSH SYSTEM INSTALLATION & START_UP	1	\$5,100.00	\$5,100.00						\$5,100.00
43.0	CASH ALLOWANCE - Replace Missing Clarifier Material	1	\$10,000.00	\$10,000.00						\$10,000.00
44.0	24" LINED DIP, Fittings & Tie-Ins (Eff Grit Str to New DIP)	1	\$36,700.00	\$36,700.00	0.75	\$27,525.00		\$27,525.00	75.0%	\$9,175.00
45.0	6" LINED DIP, Fittings & Tie-Ins (Sludge Line Replacement)	1	\$8,800.00	\$8,800.00	0.5	\$4,400.00		\$4,400.00	50.0%	\$4,400.00
46.0	INFLUENT PS WET WELL LINING & BY-PASSING	1	\$75,500.00	\$75,500.00						\$75,500.00
47.0	SS HANDRAIL SYSTEM (Inside Influent PS Wet Well)	1	\$5,900.00	\$5,900.00						\$5,900.00
48.0	SS LADDER FOR INFLUENT PS WET WELL	1	\$5,500.00	\$5,500.00						\$5,500.00
49.0	INFLUENT PS PUMP CONTROLS & WIRING (Transducer)	1	\$3,600.00	\$3,600.00						\$3,600.00
Totals				\$1,609,935.00		\$230,027.50	\$29,638.65	\$259,666.15	16.1%	\$1,350,268.85

Stored Material Summary

Contractor's Application

[illegible]

Central Pipe

This Invoice

Recap of Stored Material

CC 131

466-

48-

509-

CC 132

466-

43-

509-

CC 134

201⁶⁰

300⁹⁰

105-

40-

181⁸⁵

829³⁵

CC 135

12-

35-

8-

987³⁰

992³⁰

CC 137

668⁷⁰

322⁶⁰

28-

14-

38⁷⁵

23⁶⁰

212⁷⁵

207⁸⁵

137⁵⁰

1,593⁴⁵

CC 139

146⁶⁰

584⁷⁰

3718-

154-

77-

116²⁵

70⁸⁰

1,065⁹⁰

5,932⁹⁵

Total Stored = \$ 10,366⁰⁵



CENTRAL PIPE SUPPLY - JACKSON
101 WARE ROAD
PEARL, MS 39208
601-939-3322
Fax 601-932-8944



Invoice

INVOICE DATE	INVOICE NUMBER
07/07/2017	S100102736.001
REMIT TO: CENTRAL PIPE SUPPLY - JACKSON PO BOX 5470 PEARL, MS 39288-5470	
PAGE NO. 5 of 5	

BILL TO:

SHIP TO:

T L WALLACE CONSTRUCTION INC**
4025 HWY 35 NORTH
COLUMBIA, MS 39429-8763

T L WALLACE-VICKSBURG CLARIFIER
RIFLE RANGE ROAD
JEFF COOPER 601-466-4115
VICKSBURG, MS 39180

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON	
12294	0000591	WAR7514		
WRITER		SHIP VIA	TERMS	SHIP DATE
DANIEL TOWNSEND		OT OUR TRUCK	2% 10 Days, Net 30	07/07/2017
ORDER QTY	SHIP QTY	DESCRIPTION	UNIT PRICE	EXT PRICE
CC 134 1ea	1ea	8" DI MJ C153 45 ELL P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34371	201.600/ea	201.60
CC 139 1ea	1ea	6" DI P401 LINED C153 MJ 45 ELL **SPECIAL ORDER - NON RETURNABLE** Pn: 21848	146.600/EA	146.60
CC 139 3ea	3ea	6" DI MJ TEE C153 P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34374	194.800/ea	584.40
CC 144 1ea	1ea	24" C153 P401 LINED DI MJ 45 ELL **SPECIAL ORDER - NON RETURNABLE** Pn: 32317		
CC 144 2ea	2ea	24" C153 P401 LINED DI MJ 22 1/2 ELL **SPECIAL ORDER - NON RETURNABLE** Pn: 34375		
CDT		Signature: <i>Tyler Hall</i> Printed Name: Tyler Hall	Date: _____	
			# items	
APPROVED By Bobby Carter at 8:05 am, Jul 21, 2017 PM <i>Joey</i> JUL 17 2017 JOB # <i>WAR7514</i> CC# <i>Big PD 591</i>				
If paid by 07/17/2017 you may deduct \$738.37 Invoice is due by 08/06/2017 net of any cash discount. Past Due invoices may be subject to 1.50% late charge.			Subtotal	
			S&H Charges	0.00
			Tax	0.00
			Total Stored = \$10,366.05	
			Amount Due	



CENTRAL PIPE SUPPLY - JACKSON
101 WARE ROAD
PEARL, MS 39208
601-939-3322
Fax 601-932-8944



Invoice

INVOICE DATE	INVOICE NUMBER
07/07/2017	S100102736.001
REMIT TO: CENTRAL PIPE SUPPLY - JACKSON PO BOX 5470 PEARL, MS 39288-5470	PAGE NO. 1 of 5

BILL TO:

SHIP TO:

T L WALLACE CONSTRUCTION INC**
4025 HWY 35 NORTH
COLUMBIA, MS 39429-8763

T L WALLACE-VICKSBURG CLARIFIER
RIFLE RANGE ROAD
JEFF COOPER 601-466-4115
VICKSBURG, MS 39180

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
12294		0000591		WAR7514			
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
DANIEL TOWNSEND		OT OUR TRUCK		2% 10 Days, Net 30		07/07/2017	06/06/2017
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
54 ft w/CC 133 36 ft w/CC 144	90FT	PIPE DI S/J PC 250 24" P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34740					
54 ft w/CC 136 18 ft w/CC 137 162 ft w/CC 139 18 ft w/CC 145	200FT	PIPE DI S/J CLASS 56 6" P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34351				33.800/FT	136 = Installed 137 = 608.40 139 = 3,718.00 145 = Installed
1 Each w/CC 131 1 Each w/CC 132	2ea	30" X 2' 6" DI MJ X WC X PE SPOOL W/ WALL COLLAR 6" FROM THE PE P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34357				2183.300/ea	4366.60
1 Each w/CC 131 1 Each w/CC 132	2ea	LOCKING GLAND 30" FOR DI PIPE TUFGRIP #456186 **SPECIAL ORDER - NON RETURNABLE** Pn: 34359				466.000/ea	131 = 466.00 132 = 466.00
1 Each w/CC 131 1 Each w/CC 132	2ea	DI MJ ACC PACK 30" LESS GLAND #MJBGAS30C153 **SPECIAL ORDER - NON RETURNABLE** Pn: 34360				43.000/ea	131 = 43.00 132 = 43.00
CC 133	1ea	24" X 2' 0" DI MJ X WC X PE SPOOL W/ WALL COLLAR CENTERED P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34363					
						Subtotal	
						S&H Charges	
						Tax	
						Payments	
						Amount Due	



CENTRAL PIPE SUPPLY - JACKSON
101 WARE ROAD
PEARL, MS 39208
601-939-3322
Fax 601-932-8944



Invoice

INVOICE DATE	INVOICE NUMBER
07/07/2017	S100102736.001
REMIT TO: CENTRAL PIPE SUPPLY - JACKSON PO BOX 5470 PEARL, MS 39288-5470	
PAGE NO. 2 of 5	

BILL TO:

SHIP TO:

T L WALLACE CONSTRUCTION INC**
4025 HWY 35 NORTH
COLUMBIA, MS 39429-8763

T L WALLACE-VICKSBURG CLARIFIER
RIFLE RANGE ROAD
JEFF COOPER 601-466-4115
VICKSBURG, MS 39180

CUSTOMER NUMBER		CUSTOMER PO NUMBER		JOB NAME / RELEASE NUMBER		SALESPERSON	
12294		0000591		WAR7514			
WRITER		SHIP VIA		TERMS		SHIP DATE	ORDER DATE
DANIEL TOWNSEND		OT OUR TRUCK		2% 10 Days, Net 30		07/07/2017	06/06/2017
ORDER QTY	SHIP QTY	DESCRIPTION				UNIT PRICE	EXT PRICE
6 Each w/CC 133 3 Each w/CC 144	9ea	LOCKING GLAND 24" FOR DI PIPE TUFGRIP #113911 Pn: 2090				Installed	
6 Each w/CC 133 3 Each w/CC 144	9ea	DI MJ ACC PACK 24" LESS GLAND #MJBGAS24P Pn: 2018				Installed	
CC 134	1ea	8" X 2' 0" DI MJ X WC X PE SPOOL W/ WALL COLLAR 7" FROM PE P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34364				300.900/ea	300.90
CC 134	5ea	LOCKING GLAND 8" FOR DI PIPE TUFGRIP #113836 Pn: 2083				21.000/ea	105.00
CC 134	5ea	DI MJ ACC PACK 8" LESS GLAND #MJBGAS08P Pn: 2011				8.000/ea	40.00
CC 137	1ea	6" X 3' 0" DI MJ X WC X PE SPOOL W/ WALL COLLAR 14" FROM PE P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34365				322.600/ea	322.60
4 Each w/CC 136 2 Each w/CC 137 11 Each w/CC 139 2 Each w/CC 145	19ea	LOCKING GLAND 6" FOR DI PIPE TUFGRIP #113829 Pn: 2082				14.000/ea	136 = Installed 137 = 28.00 139 = 154.00 145 = Installed
Subtotal							
S&H Charges							
Tax							
Payments							
Amount Due							

136 = Installed
137 = 28.00
139 = 154.00
145 = Installed



CENTRAL PIPE SUPPLY - JACKSON
101 WARE ROAD
PEARL, MS 39208
601-939-3322
Fax 601-932-8944



Invoice

INVOICE DATE	INVOICE NUMBER
07/07/2017	S100102736.001
REMIT TO: CENTRAL PIPE SUPPLY - JACKSON PO BOX 5470 PEARL, MS 39288-5470	PAGE NO. 3 of 5

BILL TO:

SHIP TO:

T L WALLACE CONSTRUCTION INC**
4025 HWY 35 NORTH
COLUMBIA, MS 39429-8763

T L WALLACE-VICKSBURG CLARIFIER
RIFLE RANGE ROAD
JEFF COOPER 601-466-4115
VICKSBURG, MS 39180

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON
12294	0000591	WAR7514	
WRITER	SHIP VIA	TERMS	SHIP DATE
DANIEL TOWNSEND	OT OUR TRUCK	2% 10 Days, Net 30	07/07/2017
ORDER DATE	QTY	DESCRIPTION	UNIT PRICE
06/06/2017	19ea	DI MJ ACC PACK 6" LESS GLAND #MJB GAS06P Pn: 2010	7.000/ea
	1ea	6" X 3' 0" DI MJ X WC X PE SPOOL W/ WALL COLLAR 10" FROM PE P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34366	343.500/ea
	5ea	CI UNI FLANGE ADPT FLANGE 6" SF406G Pn: 3085	38.750/ea
	5ea	6" 150# SS 304 RED RUBBER FF FLANGE PACK 1/8" THICK **SPECIAL ORDER - NON RETURNABLE** Pn: 25083	23.600/ea
	1ea	6" X 3' 0" DI FL X PE SPOOL P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34367	212.750/ea
	1ea	CONCRETE VALVE PAD 24" ROUND W/ 10" HOLE Pn: 3864	12.000/ea
	1ea	CI VALVE BOX 562S COMPLETE (27"-37") #6005 Pn: 3867	35.000/ea
Subtotal			
S&H Charges			
Tax			
Payments			
Amount Due			

4 Each w/CC 136
2 Each w/CC 137
11 Each w/CC 139
2 Each w/CC 145

CC 136

1 Each w/CC 137
3 Each w/CC 139
1 Each w/CC 145

1 Each w/CC 137
3 Each w/CC 139
1 Each w/CC 145

CC 137

CC 135

CC 135

136 = Installed
137 = 14.00
139 = 77.00
145 = Installed

Installed

137 = 38.75
139 = 116.25
145 = Installed

137 = 23.60
139 = 70.80
145 = Installed

212.75

12.00

35.00



CENTRAL PIPE SUPPLY - JACKSON
101 WARE ROAD
PEARL, MS 39208
601-939-3322
Fax 601-932-8944



Invoice

INVOICE DATE	INVOICE NUMBER
07/07/2017	S100102736.001
REMIT TO: CENTRAL PIPE SUPPLY - JACKSON PO BOX 5470 PEARL, MS 39288-5470	PAGE NO. 4 of 5

BILL TO:

SHIP TO:

T L WALLACE CONSTRUCTION INC**
4025 HWY 35 NORTH
COLUMBIA, MS 39429-8763

T L WALLACE-VICKSBURG CLARIFIER
RIFLE RANGE ROAD
JEFF COOPER 601-466-4115
VICKSBURG, MS 39180

CUSTOMER NUMBER		CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER		SALESPERSON		
12294		0000591	WAR7514				
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE		
DANIEL TOWNSEND		OT OUR TRUCK	2% 10 Days, Net 30	07/07/2017	06/06/2017		
ORDER QTY	SHIP QTY	DESCRIPTION			UNIT PRICE	EXT PRICE	
135	1ea	CI VALVE BOX LID "SEWER" 5 1/4 #6341 Pn: 3847			8.000/ea	8.00	
135	1ea	8" M&H PLUG VALVE MJ #1820-01 WITH 2" NUT - IMPORT #13910813001C1 **SPECIAL ORDER - NON RETURNABLE** Pn: 34368			937.300/ea	937.30	
139	3ea	6" M&H FLANGED FLAP VALVE #47-02 **SPECIAL ORDER - NON RETURNABLE** Pn: 20446			355.300/ea	1065.90	
137	1ea	6" DI P401 LINED FLANGED 90 ELL Pn: 21844			207.850/EA	207.85	
134	1ea	8" X 12" DI P401 LINED C153 MJ SLEEVE **SPECIAL ORDER - NON RETURNABLE** Pn: 21846			181.850/EA	181.85	
ch w/CC 136 ch w/CC 137 ch w/CC 145		3ea	6" X 12" DI P401 LINED C153 MJ SLEEVE **SPECIAL ORDER - NON RETURNABLE** Pn: 33676			137.500/ea	136 = Installed 137 = 137.5 145 = Installed
144	1ea	24" DI MJ P401 LINED MJ C153 LONG SLEEVE **SPECIAL ORDER - NON RETURNABLE** Pn: 34238			1032.650/ea	Installed	
					Subtotal		
					S&H Charges		
					Tax		
					Payments		
					Amount Due		



CENTRAL PIPE SUPPLY - JACKSON
101 WARE ROAD
PEARL, MS 39208
601-939-3322
Fax 601-932-8944



Invoice

INVOICE DATE	INVOICE NUMBER
07/19/2017	S100102736.004
REMIT TO: CENTRAL PIPE SUPPLY - JACKSON PO BOX 5470 PEARL, MS 39288-5470	PAGE NO. 1 of 1

BILL TO:

SHIP TO:

T L WALLACE CONSTRUCTION INC**
4025 HWY 35 NORTH
COLUMBIA, MS 39429-8763

T L WALLACE-VICKSBURG CLARIFIER
RIFLE RANGE ROAD
JEFF COOPER 601-466-4115
VICKSBURG, MS 39180

CUSTOMER NUMBER	CUSTOMER PO NUMBER	JOB NAME / RELEASE NUMBER	SALESPERSON		
12294	0000591	WAR7514	DANIEL TOWNSEND		
WRITER		SHIP VIA	TERMS	SHIP DATE	ORDER DATE
DANIEL TOWNSEND		OT OUR TRUCK	2% 10 Days, Net 30	07/19/2017	06/06/2017
ORDER QTY	SHIP QTY	DESCRIPTION		UNIT PRICE	EXT PRICE
2ea	2ea	6" DI P401 LINED C153 MJ 90 ELL **SPECIAL ORDER - NON RETURNABLE** Pn: 33669		Installed	
54FT	54FT	PIPE DI S/J PC 350 30" P401 LINED **SPECIAL ORDER - NON RETURNABLE** Pn: 34340		356.900/FT	19272.60
31 = 36 LF 32 = 18 LF		Signature:  Date: _____ Printed Name: Tyler Hall # Items: _____		CC 131 = 12,848.40 CC 132 = 6,424.20	

CC 131 = 36 LF
CC 132 = 18 LF

Installed

CC 131 = 12,848.40
CC 132 = 6,424.20

If paid by 07/29/2017 you may deduct \$393.43
Invoice is due by 08/18/2017 net of any cash discount.
Past Due invoices may be subject to 1.50% late charge.

TOTAL STORED = 19,272.60

4025 Highway 35 North
Columbia, MS 39429



(601) 736-4525 Office
(601) 736-3401 Fax

July 28, 2017

MONTHLY NARRATIVE REPORT

Project Name: New Primary Clarifier #1
Location: Wastewater Treatment Facility
Date: July 28, 2017
CDBG Project #1131-14-374-PF-01
Project Start Date: 5/22/2017

Professional: Engineering Service
Owner: City of Vicksburg
Project Supt: Bobby Carter
Contractor Job#: WAR7514
Completion Date: 11/17/2017

1. Activities completed during this reporting period:

- Demolition of Existing Clarifier #1
- Installed 24" Influent from Grit Chamber to of Center Clarifier Structure
- Installed 6" Sludge Line from pump (Inside Building) to of Center Clarifier Structure

Activities in progress during this reporting period:

- Received Test Pile
- Piling stake-out

Activities schedule next reporting period:

- Current schedule is attached

2. Description of any problem areas:

- None at this time

3. Current & anticipated delays:

- a. Cause of delay – **Rain Days & Wet Days** (see attached Report) (29 Days)
- b. Corrective action & schedule adjustments to correct the delay.
- c. Impact of the delay on other activities, milestones & completion dates

4. Change in project sequence:

- None

4025 Highway 35 North
Columbia, MS 39429



(601) 736-4525 Office
(601) 736-3401 Fax

5. Pending Items & status thereof:
 - a. Permits - None
 - b. Change Orders - None
 - c. Time Extensions - None
 - d. Other - None
6. Contract completion date status:
 - a. Ahead of schedule & number of days
 - b. Behind schedule & number of days
 - Presently we are behind our planned schedule
7. Other project or scheduling concerns:
 - a. None at this time
8. Including reviewed & updated Overall Schedule:
 - Current schedule is attached
9. Progress Quality Chart:
 - a. Not required
10. Other:

	Rain Days	Other Type Delay	Other	Totals Column	
MAY 22, 2017		1.0		1.0	(One Week Delay) No Drinking Water
MAY 23, 2017		1.0		1.0	(One Week Delay) No Drinking Water
MAY 24, 2017		1.0		1.0	(One Week Delay) No Drinking Water
MAY 25, 2017		1.0		1.0	(One Week Delay) No Drinking Water
MAY 26, 2017		1.0		1.0	(One Week Delay) No Drinking Water
MAY 27, 2017		1.0		1.0	(One Week Delay) No Drinking Water
MAY 28, 2017		1.0		1.0	(One Week Delay) No Drinking Water
MAY 29, 2017		1.0		1.0	(One Week Delay) No Drinking Water
MAY 30, 2017				0.0	Mobilized
MAY 31, 2017				0.0	Mobilized
June 1, 2017	1.0			1.0	
June 2, 2017	1.0			1.0	
June 3, 2017	1.0			1.0	Saturday
June 4, 2017	1.0			1.0	Sunday
June 5, 2017	1.0			1.0	
June 6, 2017	1.0			1.0	
June 12, 2017				0.0	Commence Demolition
June 17, 2017	1.0			1.0	
June 18, 2017	1.0			1.0	
June 19, 2017	1.0			1.0	
				0.0	
				0.0	
				17.0	

Act ID	Description	Orig Dur	Rem Dur	Early Start	20172018 FEBMARAPRMAYJUNJULYAUGSEPOCTNOVDECIJANFEBMARAPR																	
Owner & Engineer																						
1000	Notice of Award (2-13-2016)	1d	0	13FEB17 A	I Notice of Award (2-13-2016) I Notice To Proceed ■ Start-Up Clarifier System I Final Completion																	
1010	Notice To Proceed	1d	0	18MAY17 A																		
1020	Start-Up Clarifier System	4d	4d	14DEC17																		
1030	Final Completion	1d	1d	06FEB18																		
1100	Submittal - Concrete Mix Design	20d	0	03APR17 A	■ Submittal - Concrete Mix Design																	
1110	Submittal - Concrete Reinforcing	20d	0	06MAR17 A	■ Submittal - Concrete Reinforcing																	
1120	Submittal - Concrete Accessories	20d	0	06MAR17 A	■ Submittal - Concrete Accessories																	
1130	Submittal - Steel Piling	20d	0	06MAR17 A	■ Submittal - Steel Piling																	
1140	Submittal - Slide Gates	20d	0	06MAR17 A	■ Submittal - Slide Gates																	
1150	Submittal - Miscellaneous Metals	20d	0	06MAR17 A	■ Submittal - Miscellaneous Metals																	
1160	Submittal - Pipe, Fittings & Valves	20d	0	03APR17 A	■ Submittal - Pipe, Fittings & Valves																	
1170	Submittal - PS Coating System	10d	0	01MAY17 A	■ Submittal - PS Coating System																	
Mobilization																						
2000	TL Wallace Mobilization	1d	0	19MAY17 A	I TL Wallace Mobilization																	
2010	Concrete Crew Mobilization	1d	1d	17AUG17	I Concrete Crew Mobilization																	
2020	Piling Crew Mobilization	1d	1d	28JUL17	I Piling Crew Mobilization																	
2030	Suncoast Mobilization	1d	1d	17AUG17	I Suncoast Mobilization																	
2040	Electrical Subcontractor Mobilization	1d	0	19MAY17 A	I Electrical Subcontractor Mobilization																	
Demolition																						
2100	(PC #1) Relocate Existing Water Line	1d	0	22MAY17 A	I (PC #1) Relocate Existing Water Line																	
2110	(PC #1) Disconnect & Cap Designated	2d	0	23MAY17 A	I (PC #1) Disconnect & Cap Designated Utilities																	
2120	(PC #1) Remove Center Pier & Effluent Weir	2d	0	25MAY17 A	I (PC #1) Remove Center Pier & Effluent Weir																	
2130	(PC #1) Remove Metals & Misc Attachments	2d	0	30MAY17 A	I (PC #1) Remove Metals & Misc Attachments																	
2140	(PC #1) Remove Concrete Structure	10d	0	01JUN17 A	■ (PC #1) Remove Concrete Structure																	
2150	(PC #1) Remove Piping Beneath Structure	2d	0	15JUN17 A	I (PC #1) Remove Piping Beneath Structure																	
2160	(PC #1) Cut-Off Exist Timber Piles	2d	0	07JUL17 A	■ (PC #1) Cut-Off Exist Timber Piles																	
2170	(PC #2) Demolish Effluent Box & Concrete	2d	2d	18DEC17	I (PC #2) Demolish Effluent Box																	
2180	PC #2) Prepare For New Eff Box	2d	2d	20DEC17	I PC #2) Prepare For New Eff																	
Sitework & Grading (PC #1)																						
2300	Place Erosion Control Measures	1d	0	25JUN17 A	■ Place Erosion Control Measures																	
2310	Prepare Access for Demolition	1d	0	29MAY17 A	I Prepare Access for Demolition																	
2320	Place Drainage Blanket (Beneath	2d	2d	17AUG17	■ Place Drainage Blanket (Beneath Foundation)																	
2330	Preimeter Excavation for Work Area	2d	0	15JUN17 A	I Preimeter Excavation for Work Area																	
2340	Select Fill - Granular (First Level)	3d	3d	16OCT17	I Select Fill - Granular (First Level)																	
2350	Select Fill - Granular (Second Level)	3d	3d	24NOV17	I Select Fill - Granular (Second Level)																	
2360	Backfilling & Plating	3d	3d	29NOV17	I Backfilling & Plating																	
NEW PRIMARY CLARIFIER #1 CITY OF VICKSBURG																						
Start date					13FEB17																	
Finish date					07FEB18																	
Data date					28JUL17																	
Run date					28JUL17																	
Page number					1A																	
© Primavera Systems, Inc.																						

Act ID		Description		Orig Dur	Rem Dur	Early Start	2017 JUL AUG SEP OCT NOV DEC JAN FEB MAR APR											
2370		Site Restoration		2d	2d	13DEC17	■ Site Restoration											
Sewer & Grading (PC #2)																		
2500		Pre-meter Excavation for Work Area		2d	2d	22DEC17	■ Pre-meter Excavation for Work Area											
2510		Place Drainage Blanket (Beneath)		1d	1d	27DEC17	■ Place Drainage Blanket (Beneath)											
2520		Select Fill - Granular (First Level)		3d	3d	23JAN18	■ Select Fill - Granular (First Level)											
2530		Select Fill - Granular (Second Level)		2d	2d	26JAN18	■ Select Fill - Granular (Second Level)											
2540		Backfilling & Paving		3d	3d	30JAN18	■ Backfilling & Paving											
2550		Site Restoration		1d	1d	05FEB18	■ Site Restoration											
Steel Piling																		
2700		Drive Steel Piling		13d	13d	31JUL17	■ Drive Steel Piling											
Concrete - Structures (PC #1)																		
3000		(PC #1) Concrete - Center Foundation		8d	8d	21AUG17	■ (PC #1) Concrete - Center Foundation											
3010		(PC #1) Concrete - Bottom Slab		14d	14d	31AUG17	■ (PC #1) Concrete - Bottom Slab											
3020		(PC #1) Concrete - Clarifier Walls		14d	14d	20SEP17	■ (PC #1) Concrete - Clarifier Walls											
3030		(PC #1) Concrete - Trough Bottom		6d	6d	19OCT17	■ (PC #1) Concrete - Trough Bottom											
3040		(PC #1) Concrete - Trough Walls		10d	10d	27OCT17	■ (PC #1) Concrete - Trough Walls											
3050		(PC #1) Concrete - Effluent Box		10d	10d	10NOV17	■ (PC #1) Concrete - Effluent Box											
Concrete Structure (PC #2)																		
3100		(PC #2) Concrete - Effluent Box		10d	10d	28DEC17	■ (PC #2) Concrete - Effluent Box											
Concrete - Flatwork, Pads & Stairs																		
3200		(PC #1) Walks & Steps		7d	7d	04DEC17	■ (PC #1) Walks & Steps											
3210		(PC #2) Walks & Steps		5d	5d	26JAN18	■ (PC #2) Walks & Steps											
3220		(PC #1) Drainage Pad		3d	3d	28NOV17	■ (PC #1) Drainage Pad											
3230		(PC #2) Drainage Pad		1d	1d	02FEB18	■ (PC #2) Drainage Pad											
Grouting																		
3300		Grout Clarifier Bottom		4d	4d	05DEC17	■ Grout Clarifier Bottom											
3310		Grout Clarifier Trough		4d	4d	08DEC17	■ Grout Clarifier Trough											
3320		(PC #1) Grout Effluent Box Bottom		1d	1d	28NOV17	■ (PC #1) Grout Effluent Box Bottom											
3330		(PC #2) Grout Effluent Box Bottom		1d	1d	16JAN18	■ (PC #2) Grout Effluent Box Bottom											
Slide Gates																		
4000		(PC #1) Slide Gate Assembly		2d	2d	24NOV17	■ (PC #1) Slide Gate Assembly											
4010		(PC #2) Slide Gate Assembly		2d	2d	12JAN18	■ (PC #2) Slide Gate Assembly											
Miscellaneous Metals																		
4100		(PC #1) Handrailing & Grating		3d	3d	24NOV17	■ (PC #1) Handrailing & Grating											
4110		(PC #1) Handrailing at Stairs		2d	2d	13DEC17	■ (PC #1) Handrailing at Stairs											
4120		(PS) Handrailing System & Ladder		3d	3d	15DEC17	■ (PS) Handrailing System & Ladder											
4130		(PC #2) Grating		1d	1d	16JAN18	■ (PC #2) Grating											
Start date							13FEB17											
Finish date							07FEB18											
Data date							28JUL17											
Run date							28JUL17											
Page number							2A											
© Primavera Systems, Inc.																		

