

STATE OF MISSISSIPPI

PHIL BRYANT, GOVERNOR

MISSISSIPPI DEVELOPMENT AUTHORITY

GLENN MCCULLOUGH, JR. EXECUTIVE DIRECTOR

DECETWED 1 2018

BY: n. alle-

February 7, 2018

Honorable George Flaggs, Jr. Mayor City of Vicksburg 1401 Walnut Street, Room 300 Vicksburg, Mississippi 39181

SUBJECT:

CDBG Contract Modification #3

City of Vicksburg

CDBG Project #1131-14-374-PF-01

Dear Mayor Flaggs:

Enclosed are three (3) copies of your approved contract modification. Please read the modifications carefully, then sign all three (3) copies, keep one (1) copy for your files, and return the other two executed copies to this office.

If you need additional information, please contact April Smith at (601) 359-2859 or via email at acsmith@mississippi.org.

Sincerely,

Steven C. Hardin

Director

Community Services Division

SCH:as

cc: Gray Ouzts

Enclosure

ALEX J. MONSOUR, JR.
ALDERMAN



MICHAEL A. MAYFIELD, SR. ALDERMAN

City of Vicksburg

1401 WALNUT STREET • VICKSBURG, MS 39181 • (601) 636-3411

February 2, 2018

Ms. Katrina L. Smith Community Services Division Mississippi Development Authority Post Office Box 849 Jackson, MS 39205

RE:

City of Vicksburg

CDBG # 1131-14-347-PF-01

Dear Ms. Smith:

On behalf of the City of Vicksburg, I am writing to provide an update on the aforementioned project and request your consideration of a project extension due to unforeseen conditions.

As a result of approved weather delays and unforeseen need to order a control panel, the City is requesting an additional 75 days to complete the project. The City's engineer is in agreement with the City's contractor's request for 21 additional days as a result weather. Furthermore, the contractor and city employees have been unable to locate a control panel for the clarifier; therefore, a new panel must be ordered from the manufacturer. The panel will take an estimated 54 days to produce and ship to the site. The City's engineer has prepared a probable timeline for completion of the construction, which is listed below.

TIMELINE:

-	Start Construction	May 29, 2017
-	Construction Complete	March 1, 2018
-	Construction Closeout Documents Completed	May 1, 2018
-	Grant Closeout Complete	July 15, 2018

Given this information, the City respectfully requests your consideration of a project extension until July 15, 2018 to allow for adequate time to complete the construction. Thank you for your assistance in this matter. Should you have any questions, please contact Gray Ouzts at (601) 981-1511.

Sincerely.

George Plaggs, Jr

Mayor

Incorporated 1825
City Website: http://www.vicksburg.org

MISSISSIPPI DEVELOPMENT AUTHORITY
MODIFICATION SIGNATURE SHEET
Division of Community Services
501 North West Street • Post Office Box 849

Jackson, Mississippi 39205-0849			
1. Recipient's Name, Address, and Telephone No	2. Effective Date: September 29, 2014		
City of Vicksburg 1401 Walnut Street Vicksburg, Mississippi 39181	3. Contract Number: Grant Number:		
(601) 634-4553	1131-14-374-PF-01 1131 4. Modification Number #3		
DUNS Number: 07-790-7625	5. Grant Identifier: (Funding Source & Year)		
CAGE Number: 31LNL9	CDBG 2014 CDFA 14.228		
Fiscal Year End: September 30	6. Beginning and Ending Dates:		
	September 25, 2014 - July 15, 2018		
	7. Page 1 of 3		
8. As a result of this modification, funds obligated are changed as follows:			
	THER OTHER DERAL LOCAL-PRIVATE)		
FROM: N/A FF	OM: N/A FROM: N/A		
	CREASE: DECREASE:		
9. The above recipient is hereby modified as follows: The purpose of this modification is to extend the City of Vicksburg's contract date until July 15, 2018 to allow the project to closeout and to complete the necessary paperwork.			
10. Except as hereby modified, all terms and conditions of the subcontract remain unchanged.			
11. Approved for Agency:	12. Approved for Recipients		
Sea 2/1/18	2/20/18		
Signature Date	Signature Date		
Name: Steven C. Hardin Title: Director, Community Services Division	Name: George Flaggs, Jr. Title: Mayor		