

February 5, 2019

Attention: Nancy Thomas, City Attorney
City of Vicksburg
1401 Walnut Street
Vicksburg, MS 39180

Dear Mrs. Thomas,

Reference: City of Vicksburg – North Ward Paving – Phase 2

All work performed on this project has been inspected and found to be in compliance with the plans and specifications. A final inspection has been held and all outstanding items have been completed. We recommend the final payments be approved, retainage released and the project be closed out as I have attached the surety release and other required closeout documents provided by the contractor.

Should you have any questions, or need additional information, please do not hesitate to contact me.

Regards,

Brian Robbins, PE Senior Associate

Phone: (601) 638-2642 Fax: (601) 634-1227

brian.robbins@stantec.com

c. Walter Osborne

**Enclosures** 



2018 N	ECT: (Name and address) North Ward Paving Project-Phase 2	ARCHITECT'S PROJEC	T NUMBER:	OWNER:
Vicksb	ourg, MS			CONTRACTOR:
City of	<b>NNER:</b> (Name and address) Vicksburg Box 150	CONTRACT FOR: 20181 CONTRACT DATED: S	North Ward Paving Project-Phase 2 eptember 10, 2018	SURETY:  OTHER:
	ourg, MS 39181		X	
STAT	E OF: Mississippi ITY OF: Warren			
all kn perfor	wise been satisfied for all mater own indebtedness and claims a	ials and equipment furnis gainst the Contractor for	payment has been made in full ar shed, for all work, labor, and servi damages arising in any manner in Dwner or Owner's property might	ces performed, and for connection with the
EXCE	PTIONS: None			
1.	CORTING DOCUMENTS ATT Consent of Surety to Final I Surety is involved, Consent required. AIA Document C Surety, may be used for the	Payment. Whenever of Surety is 1707, Consent of purpose	CONTRACTOR: (Name and an Central Asphalt Co., Inc. 1208 National Street Vicksburg, MS 39180	ddress)
	ate Attachment	Yes   No should be attached	BY: Signative of huthorize	E Hay
	) if required by the Owner:		Gregory E. Haye	
1,	Contractor's Release or Wa conditional upon receipt of		(Printed name and title	2)
2.	Separate Releases or Waive Subcontractors and material suppliers, to the extent requ accompanied by a list there	and equipment ired by the Owner,	Subscribed and sworn to before Notary Public:	re me on this date: $1/31/20$
3.	Contractor's Affidavit of Re Document G706A).	elease of Liens (AIA	My Commission Expires:	12/27/2021
			ID No 28345 NOTARY PUBLICOmm. Expire	9/

## **CONTRACTOR'S FINAL RELEASE AND WAIVER OF LIEN**

Project/ Owner	Contractor
Project: 2018 North Ward Paving Project Phase 2	Name: Central Asphalt Co.,Inc.
Address: Vicksburg, MS	Address: 1208 National Street Vicksburg, MS 39180
Owner: City of Vicksburg P. O. Box 150, Vicksburg, MS 39181	Contractor Licence:  Contract Date: 9 / 10 / 2018
TO ALL WHOM IT MAY CONCERN:	
	y waives, discharges, and releases any and ove-mentioned project, and any and all other me of the above-referenced Owner and ed or available for the outs drawn upon or issued against any such or may have or may hereafter acquire or erials, and/or equipment, and the performance is said project, whether under and pursuant to actor and the Owner pertaining to said project is of lien may arise and exist.  At the sum of 32/100 Dollars  The unpaid balance due the undersigned in
connection with said project whether under said consaid sum to the Contractor will constitute payment claims, and demands which the Contractor may he with said contract or project.	in full and will fully satisfy any and all liens,
	Dated this 31stday of January 20 19
Witness to Signature:  Lattie I Hage	Central Asphalt Co., Inc.  Contractor  By:  President



## Consent Of Surety to Final Payment

Bond No. 8001962

PROJECT: (Name and address)	ARCHITECT'S PROJECT NUMBER:	OWNER:
2018 North Ward Paviing Project-Phase 2 Vicksburg, ;MS	CONTRACT FOR: 2018 North Ward Paving Project-Phase	ARCHITECT:
TO OWNER: (Name and address)	CONTRACT DATED: September 10, 2018	CONTRACTOR:
City of Vicksburg	©	SURETY:
P.O. Box 150 Vicksburg, MS 39181		OTHER:
In accordance with the provisions of the Co (Insert name and address of Surety) FCCI Insurance Company 6300 University Parkway Sarasota, FL 34240-8424	ntract between the Owner and the Contractor as indicated	above, the
		. , SURETY,
on bond of (Insert name and address of Contractor) Central Asphalt Co.,Inc. 1208 National Street Vicksburg, MS 39180		(20) TER A CITOR
hereby approves of the final payment to the of any of its obligations to (Insert name and address of Owner)	Contractor, and agrees that final payment to the Contracto	, CONTRACTOR, r shall not relieve the Surety
City of Vicksburg P.O. Box 150 Vicksburg, MS 39181		
as set forth in said Surety's bond.		, OWNER,
IN WITNESS WHEREOF, the Surety has h (Insert in writing the month followed by the		
	FCCI Insurance Company (Surety)	
	Signale. Jens (Signature of authorized rep	reserve
Attest: Kelley W. San	John A. Hennessey	Attorney-In-Fact
(Seat):	(Printed name and title)	



### **GENERAL POWER OF ATTORNEY**

Know all men by these presents: That the FCCI Insurance Company, a Corporation organized and existing under the laws of the State of Florida (the "Corporation") does make, constitute and appoint:

John A. Hennessey; Don R. Thames

Each, its true and lawful Attorney-In-Fact, to make, execute, seal and deliver, for and on its behalf as surety, and as its act and deed in all bonds and undertakings provided that no bond or undertaking or contract of suretyship executed under this authority shall exceed the sum of (not to exceed \$7,500,000): \$7,500,000.00

This Power of Attorney is made and executed by authority of a Resolution adopted by the Board of Directors. That resolution also authorized any further action by the officers of the Company necessary to effect such transaction.

The signatures below and the seal of the Corporation may be affixed by facsimile, and any such facsimile signatures or facsimile seal shall be binding upon the Corporation when so affixed and in the future with regard to any bond, undertaking or contract of surety to which it is attached.

	ness whereof, the FCCI Insurance Co is corporate Seal to be hereunto affix			authorized
Attest:	Craig Johnson, President FCCI Insurance Company	SEAL SORIOR	Thomas A. Koval Esq., EVP, Ch Government Affairs and Corpo FCCI Insurance Com	rate Secretary

State of Florida County of Sarasota

Before me this day personally appeared Craig Johnson, who is personally known to me and who executed the foregoing document for the purposes expressed therein.

My commission expires: 9/25/2020

Ariene Alonso

Notary Public, State of Florida

Commission No.GG 19777

My Commission Expires: 09/25/20

arlene alonso
Notary Public

State of Florida County of Sarasota

Before me this day personally appeared Thomas A. Koval, Esq., who is personally known to me and who executed the foregoing document for the purposes expressed therein.

My commission expires: 9/25/2020

Arlene Alonso
Notary Public, State of Florida
Commission Na.QQ 19777
My Commission Expires: 09/25/20

Vrlene alouso
Notary Public

#### CERTIFICATE

I, the undersigned Secretary of FCCI Insurance Company, a Florida Corporation, DO HEREBY CERTIFY that the foregoing Power of Attorney remains in full force and has not been revoked; and furthermore that the February 24, 2011 Resolution of the Board of Directors, referenced in said Power of Attorney, is now in force.

Tated this + 313C day of -	
\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	
Thomas A. Koval, Esq., E Government Affairs and	

1-IONA-3592-NA-04, 8/16





**Stantec Consulting Services, Inc.** 901 Jackson Street Vicksburg, MS 39183

January 29, 2019

Attention: Walter Osborne City of Vicksburg 1401 Walnut Street Vicksburg, MS 39180

Dear Mr. Osborne,

Reference: 2018 North Ward Paving Project – Phase 2 Contractors Estimate No. 3 and Final

We are enclosing herewith three (3) originals of Final Payment Estimate No. Three, in the amount of \$17,389.32. This payment is due Central Asphalt Co., 1208 National Street, Vicksburg, MS 39180 for payment of work performed on the above referenced project.

We request that this Payment Estimate be processed for payment. Should you have any questions or require any further information in this regard, please contact me.

Regards,

Stantec Consulting Services, Inc.

Brian Robbins PE Senior Associate

Phone: (601) 638-2642 Fax: 601-634-1227

brian.robbins@stantec.com

Attachment:

Estimate #3

c. Garnet Van Norman

# Stantec City of Vicksburg n Ward Paving Projec

	2018 North	2018 North Ward Paving Project - Phase 2	Phase 2				
Owner: Ci		Project No.		North Ward Paving P	ng Projec	roject Phase 2	
Estimate of Work	Estimate of Work Done and Amount Due	Central Asphalt Co., Inc.	1208 Na	1208 National Street	ľ	Vicksburg, MS 39180	180
Payment Estimat	al			12/8/2018	ō	12/10/2018	
Prepared: Ja	January 29, 2019						
Total Value of Wo	Total Value of Work Performed To Date:	\$204,736.96		Previous Estimates:	es:	\$196,576.46	
This Estimate:	\$8,160.50						
Item	Item	TOTAL	TOTAL QUANTITIES	S	Unit	Unit	Amount
		Contract Quantity	This Period	Allowed to Date		Price	
L	Mobilization	1.00		1.00 LS	LS	\$27,873.00	\$27,873.00
L	Removal of Asphalt Pavement (All Depths)	512.00		512.00	SY	\$15.00	\$7,680.00
S-203-H Ex	Excess Excavation (LVM)	175.00		0.00 CY	СУ	\$19.83	\$0.00
	Granular Material (Crushed Limestone)(Size 610)	175.00		181.22 Tons	Tons	\$70.88	\$12,844.87
901-S-403-D Ho	Hot Bituminous Pavement Base Course (SC-1)(Base Repair	25.00		18.22	Tons	\$215.00	\$3,917.30
_	Hot Bituminous Pavement Base Course (SC-1)	140.00		141.20 Tons	Tons	\$201.00	\$28,381.20
_	Hot Bituminous Pavement Leveling Xourse (SC-1)(Type 8)	32.00		0.00	Tons	\$222.00	\$0.00
Ö	Hot Bituminous Pavemetn Surface Course (SC-1)(Type8)	550.00		554.88 Tons	Tons	\$132.60	\$73,577.09
L	Cold Milling of Bituminous Pavement (All Depths)	2,645.00		2,510.00 SY	SY	\$15.50	\$38,905.00
L	Adjustment of Manhole	12.00		12.00 Each	Each	\$125.00	\$1,500.00
L	Adjustment of Gas/Water Valve	8.00		8.00 Each	Each	\$16.00	\$128.00
L	Adjustment of Water Meter	1.00		0.00 Each	Each	\$200.00	\$0.00
L	4" Wide Thermoplastic Traffic Stripe (Cont. Yellow)(90 mils	4,260.00	4,690.00	4,690.00 LF	LF	\$0.95	\$4,455.50
Ľ	Thermoplastic Legend 24" Stopbar (4" Equivalent Length)()	600.00		0.00 LF	F	\$2.50	\$0.00
L	Two-Way Yellow Reflective High Performance Raised Mark	36.00	62.00	62.00 Each	Each	\$27.50	\$1,705.00
L	Reflectorized Traffic Warning Sign (Encapsulated Lens)	4.00	4.00	4.00 Each	Each	\$500.00	\$2,000.00
S-815-E G	Geotextile Fabric, Type V, AOS 0.21-0.43	590.00		590.00 SY	SY	\$3.00	\$1,770.00
	Contract Amount:	\$218,108.75	5		Earne	arned Work to Date:	\$204,736.96
Contract Time, Calendar Days:	llendar Däys:	30 Calendar Days					
Calendar Days this Month:	s Month:						2
Previous Calendar Days:	r Days:						45
Total Calendar Days to Date:	ys to Date:						47
Project % Complete to Date:	te to Date:						93.87%
% of Elapsed Contract Time:	tract Time:						156.67%
Total Value of Wo	Total Value of Work Performed to Date:						\$204,736.96
Less 5 % Retainage:	ge:						\$0.00
Total Due:							\$204,736.96
Less Previous Payments:	ments:						\$182,247.64
Net Amount Due this Estimate:	this Estimate:						\$22,489.32
Less Deductions to Date:	o Date: Liquidated Damages						\$5,100.00
Net Payment Due:							\$17,389.32

Total adias of sective official to page.	
Less 5 % Retainage:	
Total Due:	
Less Previous Payments:	
Net Amount Due this Estimate:	
Less Deductions to Date: Liquidated Damages	
Net Payment Due:	
Certified Correct:	Approved for Payment:
By:	By:
Accepted	Mayor City of Vicksburg
By: / Mapping C / Jan	
Contractor /	