

State Mississippi Project Number 5330  
If no number assigned by NHQ, then submit Electronic Disaster Report

Project/Disaster Name Storms Dated June 14-15, 2025

If known - Sponsor and DSR(s) City of Vicksburg 5330

**EWPP Assistance Time Limits**

Funds must be obligated by the STC and construction completed within 220 calendar days after the date funds are committed to the STC, except for exigency situations in which case the construction must be completed within 10 days after the date the funds are committed.

The STC is delegated the authority to waive the time limit:

- o for up to 18 months from the disaster date declared on the EDR for non-exigency projects
- o for up to 90 days from the disaster date declared on the EDR exigency projects

All other time limit waivers are made by the Deputy Chief for Programs and may be requested by the STC.

EWPP policy requires that all construction time limit waivers include specific documentation. This form can be used to document the program requirements and a STC waiver (if applicable).

**The reasons that construction will not be complete within the required time limit**

Explain why the emergency measures cannot be completed within the current time limit.

Project is progressing in a timely manner. Survey phase is 100% complete. Design Phase is approximately 50% complete. While the project continues to move forward, we do anticipate impacts to the overall schedule outside of the sponsor's control. We anticipate a delay in receiving the cultural resources review/clearance which will impact when the project may go to construction. Additionally, there are multiple utilities that are impacted by the erosion at these 4 sites and while coordination efforts are underway, we do anticipate the process to slow our ability to move towards construction.

**A schedule for the outstanding milestones and deliverables**

If the agreement has already been executed, use the milestones and deliverables listed in the agreement.  
 If the agreement has not been executed, use general milestones (e.g., agreement, conference, design, construction)

Milestones and Deliverables	Date Complete
1. Survey (100% Complete)	3/18/26
2. Design Phase Completed (Currently 50% Complete)	9/1/26
3. Obtain Easements/Resolve Utility Conflicts	9/18/26
4. 1st and 2nd Advertisement	9/9/26
5. Open Bids	10/5/26
6. Award Contract	10/12/26
7. Contracting Complete	11/1/26
8. Pre-Construction Conference	11/9/26
9. Issue Construction Notice to Proceed	11/12/26
10. Construction Complete	2/11/27

**Emergency Watershed Protection Program  
Time Limit Waiver Justification**

**Version 2021-02**

State Mississippi Project Number 5330  
If no number assigned by NHQ, then submit Electronic Disaster Report

Project/Disaster Name Storms Dated June 14-15, 2025

**An outline of the additional resources the sponsor and STC will direct to accomplishing the milestones and deliverables according to the proposed project schedule**

The program's regulation (7 CFR 624.9) is being proposed to be waived. Identify the resources that will be directed to ensure the proposed schedule will be accomplished.

Note, accomplishments to date include completion of the site survey, site visit with geotechnical engineer, and early coordination with utility companies. Design is at 50% completion and will be completed within the next month. The access and stabilization for these 4 sites affects multiple property owners. Concurrently with design efforts, we are identifying the necessary easements associated with the affected property owners and easement instruments are being developed. Once completed, the City will dedicate their legal council to this effort so that advertisement of the project will not be delayed. Once the project is awarded, the technical consultant will provide a full time inspector on the project along with a part time project engineer. Their presence is meant to ensure the project progresses on schedule and in accordance to the plans and specifications.

**Waiver Authority**

Disaster Date 06/14/2025 Proposed Date for Construction Completion \_\_\_\_\_

**STC Waiver Authority:** Exigency Projects 09/12/2025 Non-Exigency Projects 12/14/2026

**Waiver Instructions**

If the completion date is within the STC's waiver authority, then the STC can sign **below** to issue the waiver.

If the completion date is beyond the STC's waiver authority, then this form can now be

1. Attached to a WS-1 form for NHQ waiver consideration (if before agreement execution), or
2. Attached to a GADSUM-5 (if after agreement execution)

**State Conservationist Waiver**

I have determined that the waiver is in the best interest of the Federal government.

STC only signs if within  
waiver authority (see above)

**Instructions for STC Waiver**

This signed form can now be:

1. Included in a new agreement submission package (if before agreement execution), or
2. Attached to a GADSUM-5 (if after agreement execution)