

GEORGE FLAGGS, JR.
MAYOR



ALEX J. MONSOUR, JR.
ALDERMAN

MICHAEL A. MAYFIELD, SR.
ALDERMAN

City of Vicksburg

1401 WALNUT STREET • VICKSBURG, MS 39181 • (601) 636-3411

August 24, 2023

Mr. Paul B. Rodrigue, PE, CPESC
USDA-NRCS, Supervisory Engineer Area 4
Area 4 Engineering Office
2119 South Commerce Street
Grenada, MS 38901-5109

RE: NRCS Agreement #NR234423XXXXC005
City of Vicksburg, Mississippi
Request for Time Extension

Mr. Rodrigue,

The City of Vicksburg is respectfully requesting a time extension to the above referenced NRCS Agreement from September 22, 2023 until February 24, 2024 as it relates to the below listed project sites:

EWP Project 5317-401 Fillmore Drive
EWP Project 5317-402 Iowa Boulevard Site 1
EWP Project 5317-403 Iowa Boulevard Site 2

The project has been designed and is currently awaiting rights of entry and easements to be granted by CPKC railroad. The anticipated revised schedule is as follows:

- | | |
|---------------------------------|------------|
| • Receive ROE and Easements | 09/30/2023 |
| • 1 st Advertisement | 10/6/2023 |
| • 2 nd Advertisement | 10/13/2023 |
| • Award Contract | 11/6/2023 |
| • Contracting | 11/21/2023 |
| • Pre-Const. Conf. | 11/22/2023 |
| • Construction NTP | 11/27/2023 |
| • Construction Complete | 02/24/2024 |

Incorporated 1825

City Website: <http://www.vicksburg.org>

Page 2
Mr. Paul B. Rodrigue, PE, CPESC
USDA-NRCS, Supervisory Engineer Area 4

If you have any questions, or need additional information, please feel free to contact the City's Engineer for this project, Neel-Schaffer, at 601-534-1791.

Sincerely,

A handwritten signature in blue ink, appearing to read "G. Flaggs, Jr.", with a stylized flourish at the end.

George Flaggs, Jr.
Mayor

cc: Neel-Schaffer
Kim Nailor, City Attorney