

CONTRACT CHANGE ORDER

OWNER: City of Vicksburg

CONTRACTOR: Central Asphalt

DATE: 1/5/2026

PROJECT NO: 1191200

CHANGE ORDER NO.: 2

CONTRACT NUMBER: _____

PROJECT NAME: Bluecreek and Stillwater Drives - Water and Sewer Improvements

REASON FOR CHANGE: Additional Working Days Warranted Due to Revised Aerial Creek Crossing Design

YOU ARE HEREBY REQUESTED TO COMPLY WITH THE FOLLOWING CHANGES FROM THE CONTRACT PLANS, SPECIFICATIONS AND CONTRACT DOCUMENTS: (USE ADDITIONAL SHEETS IF REQUIRED)

	PAY ITEM NO.	DESCRIPTION	UNIT	QUANTITY ADJUSTMENT	UNIT COST	TOTAL ELIGIBLE COST
	10	Std. Conc. Sewer Manhole (6'-8' Depth)	EA	1	\$ 5,800.00	\$ 5,800.00
	11	Std. Conc. Sewer Manhole (10'-12' Depth)	EA	2	\$ 7,000.00	\$ 14,000.00
	19	8" SDR35 PVC Gravity Sewer Main (8'-10' Depth)	LF	21	\$ 70.00	\$ 1,470.00
	20	8" SDR35 PVC Gravity Sewer Main (10'-12' Depth)	LF	23	\$ 90.00	\$ 2,070.00
	24	Gravel Bedding for Gravity Sewer	LF	44	\$ 6.00	\$ 264.00
	41	Loose Riprap, Size 500 LB	TON	47	\$ 150.00	\$ 7,050.00
	42	Re-Mobilization	EA	1	\$ 39,000.00	\$ 39,000.00
	43	Construction Planning	EA	1	\$ 43,556.66	\$ 43,556.66

TOTAL CHANGE: \$ **113,210.66**

ORIGINAL CONTRACT AMOUNT: \$ 1,217,438.00

CURRENT CONTRACT AMOUNT: \$ 1,217,438.00

CONTRACT CHANGE: \$ 113,210.66

FINAL CONTRACT AMOUNT: \$ **1,217,438.00 ***

ORIGINAL CONTRACT COMPLETION DATE: 3/26/2025

CURRENT CONTRACT COMPLETION DATE: 3/26/2025

TIME EXTENSION REQUIRED BY CHANGE (WORKING DAYS): 39

REVISED CONTRACT COMPLETION DATE: 4/30/2026

THIS DOCUMENT SHALL BE AN AMENDMENT TO THE CONTRACT AND ALL PROVISIONS OF THE CONTRACT WILL APPLY.

RECOMMENDED BY: Allen Carlisle
ENGINEER

1/6/2026
DATE

ACCEPTED BY: [Signature]
CONTRACTOR

1/6/2026
DATE

APPROVED BY: _____
OWNER

DATE

*** The Final Contract Amount will not change based on the Contract Change Order. The Total Change amount represents the remainder of the obligated funds for the project not yet spent to date.**