

CITY OF VICKSBURG
WTP IMPROVEMENTS PROJECT

CHANGE ORDER NO. 2

1.01 DESCRIPTION OF CHANGES

	CONTRACT CHANGE	
	AMOUNT	TIME
ITEM 1 SCOPE: Butterfly Valve Removal and Replacement	\$3,035,664.49	41 Days
JUSTIFICATION: Contract includes a \$500,000 allowance for the removal and replacement of valves. Plant operations staff have identified 10 valves to be replaced at a cost of \$166,788.01. This will result in a reduction of the Contract Allowance from \$500,000 to \$166,788.01 (credit of \$333,211.99).	-\$333,211.49	
TOTALS:	\$2,702,452.50	41 Days


1.02 SUMMARY

A. CONTRACT PRICE SUMMARY	DOLLAR AMOUNT	PERCENT
1. Original Contract Price	\$2,930,985.00	100.00%
2. Previous Change Orders	\$104,679.48	3.57%
3. This Change Order	(\$333,211.99)	-11.37%
4. Contract Price	\$2,702,452.49	92.20%


B. CONTRACT TIME SUMMARY	DURATION	COMPLETION DATE
1. Original Contract Time	365 Days	Monday, June 10, 2024
2. Previous Change Orders	0 Days	Monday, June 10, 2024
3. This Change Order	41 Days	
4. Contract Time	406 Days	Monday, July 22, 2024

1.03 ACCEPTANCE BY CONTRACTOR

Contractor agrees to perform change(s) included in this Change Order on a time and materials basis for an amount not to exceed \$166,788.01. This price will reduce the Contract Allowance from \$500,000 to \$166,788.01. The prices for changes include all costs associated with this Change Order.



Contractor Signature and Title



Date

1.03 ACCEPTANCE BY THE CITY



City Engineer

02/29/2024

Date

Attorney

Date

Mayor

Date

Alderman

Date

Alderman

Date

END OF DOCUMENT