



**Allen&Hoshall**

713 South Pear Orchard Road, Suite 100  
Ridgeland, Mississippi 39157  
Office 601.977.8993  
Fax 601.977.8924  
www.allenhoshall.com

G.F. \_\_\_\_\_  
M.M. \_\_\_\_\_  
W.T. \_\_\_\_\_

05 April 2017

APR 06 2017

The Mayor and Alderman of  
The City of Vicksburg, Mississippi  
P.O. Box 150  
Vicksburg, Mississippi 39180

Re: Continuing Sewer Assessment Program - Year 2 Contact Amendment No. 2  
Vicksburg, Mississippi

Gentlemen:

Enclosed is the Contract Amendment No. 1 from Suncoast Infrastructures, Inc. requesting a time extension for the Continuing Sewer Assessment Program – Year 2 Project. This extension was necessary due to a combination of items that have been referenced in the Contract Amendment Document. We have reviewed the change order request and recommend Contract Amendment No.2 be approved changing the completion date from March 15, 2017 to May 1, 2017.

Please let me know if you have any additional questions or need additional information.

Sincerely,

Allen & Hoshall

Chawanpon Bunniran, PE CPESC  
Associate Principal

601-813-3631

Enclosures

pc: Mr. Garnet Van Norman, City of Vicksburg, w/ Enclosures  
Suncoast Infrastructure, w/ enclosures



**Allen & Hoshall**

713 South Pear Orchard Road, Suite 100  
Ridgeland, Mississippi 39157  
Office 601.977.8993  
Fax 601.977.8924  
www.allenhoshall.com

**CONTRACT AMENDMENT**

NO. 2

Project: Continuing Sewer Assessment Program – Year Two Date: 3 April 2017  
Owner: The Board of Mayor and Aldermen of The City of Vicksburg  
Contractor: Suncoast Infrastructure, Inc.

The contract, dated 17 January 2017, between the above listed parties, is hereby amended as set forth below. Description of and reason for amendment:

Time Extension, see attached Change Order request from Suncoast Infrastructure, Inc.

A detailed tabulation of changes is shown on the reverse side of this amendment.

**Contract Amount is Amended as Follows:**

**Contract Time is Amended as Follows:**

Present Contract Amount	<u>\$436,680.99</u>	Present Completion Date	<u>15 March 2017</u>
Net Change in Contract	<u>\$0.00</u>	Net Change-No. of Days	<u>42</u>
Amended Contract Amount	<u>\$436,680.99</u>	Amended Completion Date	<u>1 May 2017</u>

Recommended by Chauhan Bannin  
Allen & Hoshall  
Approved by [Signature]  
Contractor  
Approved by \_\_\_\_\_  
Owner



P.O. Box 397  
Florence, MS 39073

Phone: 601-420-9682  
Fax: 601-420-9300

March 31, 2017

SII No. S16097  
VIA EMAIL

Mr. Charles Bunniran, PE  
Allen & Hoshall  
713 South Pear Orchard Road, Suite 100  
Ridgeland, MS 39157

Reference: Continuing Sewer Assessment Program – Year Two  
City of Vicksburg, Mississippi

Dear Charles:

Suncoast Infrastructure, Inc. is requesting a time extension for the referenced project. The following represents the justifications for the time extension:

1. The date of completion for the project was established in the contract documents prior to the bid opening. Any delays between the bid opening and the actual award and execution of the Agreement between the Owner and the Contractor would significantly impact the amount of time allowed to complete the project.
2. After the opening of the bids for the project, an official protest of the bid was filed by another bidder. The procedures for handling the protest caused a delay in the Contract by 30 days.
3. During the course of the work, Suncoast has encountered an excessive amount of debris in the lines which required "Heavy Cleaning". Currently, we have exceeded the plan quantities for "Heavy Cleaning" by nearly 300%. This extra effort has decreased our production rates considerably, essentially slowing the progress of our work.
4. Due to some of the inaccuracies with the Contract Plans, we have expensed considerable man-hours to locate the manholes, determine the actual layouts of the sewer lines and accomplish the goal of the project. Essentially, delay the progress of our work.

With these items being the case, Suncoast began work on the project nearly a month prior to receiving the executed Agreement for the project. Suncoast has had numerous crews on the project concurrently for the full length of the contract. From the beginning, we knew the time constraints of the project and put forth the greatest effort to accomplish the goal of the project and to complete the work on time. Suncoast feels justified in requesting a time extension of 42 days for this project.

Please let me know if you have any questions or would like to discuss this matter.

Sincerely,  
SUNCOAST INFRASTRUCTURE, INC.

John T. Sparks  
Project Manager