

# AIA® Document G701™ – 2001

## Change Order

|  |   |  |
|--|---|--|
| <b>PROJECT</b> (Name and address):       | <b>CHANGE ORDER NUMBER:</b> 002           | <b>OWNER:</b> <input checked="" type="checkbox"/>      |
| 16039 Vicksburg Fire Station             | <b>DATE:</b> 11 May 2017                  | <b>ARCHITECT:</b> <input checked="" type="checkbox"/>  |
| Vicksburg, Mississippi                   |   | <b>CONTRACTOR:</b> <input checked="" type="checkbox"/> |
| <b>TO CONTRACTOR</b> (Name and address): | <b>ARCHITECT'S PROJECT NUMBER:</b> 16039  | <b>FIELD:</b> <input type="checkbox"/>                 |
| Fordice Construction Company             | <b>CONTRACT DATE:</b> 30 September 2016   | <b>OTHER:</b> <input type="checkbox"/>                 |
| P.O. Box 1101 (39181)                    | <b>CONTRACT FOR:</b> General Construction |  |
| 1798 HWY 27 South                        |   |  |
| Vicksburg, Mississippi 39180             |   |  |

### THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

Item 1. Delete work for 180 feet of 16 inch steel casing for the sanitary sewer line.  
Deduct: (\$5,580.00)

Item 2. Delete the kitchen Range and Combination Microwave/Vent Hood.  
Deduct: (\$ 1,596.00)

Item 3. Add GE J VX5300SJSS Range Vent Hood  
Add: \$ 245.00

Item 4. Change the 1 hour fire wall roof detail to the detail shown on drawing SA-05.  
Add: \$ 4,752.00

Item 5. Change the 1/2 hour fire walls that separate bed rooms to non-fire-rated walls.  
Deduct: (\$ 2,788.00)

**Total Deduct this Change Order: \$4,967.00**

|  |    |              |
|--|----|--------------|
| The original Contract Sum was  | \$ | 1,607,946.00 |
| The net change by previously authorized Change Orders                    | \$ | 39,697.00    |
| The Contract Sum prior to this Change Order was                          | \$ | 1,647,643.00 |
| The Contract Sum will be decreased by this Change Order in the amount of | \$ | 4,967.00     |
| The new Contract Sum including this Change Order will be                 | \$ | 1,642,676.00 |

The Contract Time will be increased by Fourteen (14) days.

The date of Substantial Completion as of the date of this Change Order therefore is 15 November 2017

**NOTE:** This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Dale Partners Architects P.A.  
ARCHITECT (Firm name)

One Jackson Place, Suite 250, 188 East  
Capitol Street, Jackson, Mississippi 39201

ADDRESS

*R. Blount*  
BY (Signature)

Russ Blount, AIA, Partner  
(Typed name)

11 May 2017

DATE

Fordice Construction Company  
CONTRACTOR (Firm name)

P.O. Box 1101 (39181), 1798 HWY 27  
South, Vicksburg, Mississippi 39180

ADDRESS

*H. Fordice*  
BY (Signature)

Hunter L. Fordice, President  
(Typed name)

5/26/17  
DATE

City of Vicksburg  
OWNER (Firm name)

P.O. Box 150, 1401 Walnut Street,  
Vicksburg, Mississippi, 39180,

ADDRESS

*[Signature]*  
BY (Signature)

*[Signature]*  
(Typed name)

DATE