

RECEIVED
NOV 13 2017



BY: n. allen

STATE OF MISSISSIPPI

PHIL BRYANT, GOVERNOR

MISSISSIPPI DEVELOPMENT AUTHORITY

GLENN MCCULLOUGH, JR.
EXECUTIVE DIRECTOR

November 9, 2017

Honorable George Flaggs, Jr.
Mayor
City of Vicksburg
1401 Walnut Street, Room 300
Vicksburg, Mississippi 39181

SUBJECT: Change Order Number One (1) - Wallace
City of Vicksburg
CDBG Project # 1131-14-374-PF-01

Dear Mayor Flaggs:

We have received your request for approval of Change Order Number One (1)-Wallace for Sewer Improvements. Based on the information submitted, your requests appear reasonable. Please accept this letter as authorization to execute Change Order Number One (1)-Wallace.

Please remember all Change Orders must be approved by MDA prior to completing the work. If you have any questions or need assistance, please contact Patricia Turner at (601) 359-9316.

Sincerely,

A handwritten signature in black ink, appearing to read "Tim Mood".

Tim Mood
Bureau Manager
Community Services Division

TM:pjt

cc: Gray Ouzts

Change Order No. ONE (1)

Date of Issuance: November 8, 2017
Owner: City of Vicksburg
Contractor: T. L. Wallace Construction, Inc.
Engineer: Engineering Service
Project: New Primary Clarifier No. 1 at WWTF

Effective Date: November 8, 2017
Owner's Contract No.: CDBG 1131-14-374-PF-01
Contractor's Project No.: None
Engineer's Project No.: 16-E-8128
Contract Name: Same as Project Name

The Contract is modified as follows upon execution of this Change Order:

Description: Contract time extension of 60 calendar days due to delays related to (1) City water outage, (2) delivery of steel piling, and (3) rain days.

Attachments: Contractor's request letter dated November 7, 2017, with attached daily justification for days.

| CHANGE IN CONTRACT PRICE | CHANGE IN CONTRACT TIMES |
|--|--|
| Original Contract Price: <u>\$1,609,935.00</u> | Original Contract Times: Substantial Completion: <u>November 17, 2017</u> Ready for Final Payment: <u>December 17, 2017</u> dates |
| [Increase] [Decrease] from previously approved Change Orders No. <u>X</u> to No. <u>X</u> : <u>\$ Zero</u> | [Increase] [Decrease] from previously approved Change Orders No. <u>X</u> to No. <u>X</u> : Substantial Completion: <u>No Changes</u> Ready for Final Payment: <u>No Changes</u> days or dates |
| Contract Price prior to this Change Order: <u>\$1,609,935.00</u> | Contract Times prior to this Change Order: Substantial Completion: <u>November 17, 2017</u> Ready for Final Payment: <u>December 17, 2017</u> days or dates |
| Increase of this Change Order: <u>None</u> | Increase of this Change Order: Substantial Completion: <u>60 days</u> Ready for Final Payment: <u>60 days</u> days |
| Contract Price incorporating this Change Order: <u>\$1,609,935.00</u> | Contract Times with all approved Change Orders: Substantial Completion: <u>January 16, 2018</u> Ready for Final Payment: <u>February 16, 2018</u> dates |

RECOMMENDED:
By: Jerry L. Tullos
Engineer, Jerry L. Tullos

Title: Project Engineer
Date: 11/8/17

ACCEPTED:
By: _____
Owner, George Flaggs, Jr.

Title: Mayor
Date: _____

ACCEPTED:
By: Jerry L. Tullos
Contractor (Authorized
Signature)

Title: V. P.
Date: 11-8-17

RECEIVED

NOV - 9 2017

MDA
COMMUNITY SERVICES DIV

16-E-8128

Section 00 73 15
Change Order
Page 1 of 2

4025 Highway 35 North
Columbia, MS 39429



(601) 736-4525 Office
(601) 736-3401 Fax

November 7, 2017

RECEIVED
NOV - 9 2017

Engineering Service
Attention: Mr. Jerry Tullis, P.E.
P.O. Drawer 180429
Richland, MS 39218-0429

MDA
COMMUNITY SERVICES DIV.

Re: New Primary Clarifier Number 1
Waste Water Treatment Facility
CDBF Project #1131-14-374-PF-01
Vicksburg, Mississippi

Gentlemen,

We note for the record the following working conditions/analysis of weather conditions causing delay of progress at the above referenced project.

Period 5/22/17 through 11/5/17 as follows:

Reduction in Days

Total of attached report 60 days

Therefore, we request an extension of contract time in the amount of 60 day.

Very truly yours,

T.L. WALLACE CONSTRUCTION, INC.

A handwritten signature in black ink, appearing to read "R. Carter", written over a horizontal line.

Robert C. Carter
Estimator/Project Manager
RCC