

Change Order No. TWO (2)

Date of Issuance: **February 2, 2018**
Owner: **City of Vicksburg**
Contractor: **T. L. Wallace Construction, Inc.**
Engineer: **Engineering Service**
Project: **New Primary Clarifier No. 1 at WWTF**

Effective Date: **February 2, 2018**
Owner's Contract No.: **CDBG 1131-14-374-PF-01**
Contractor's Project No.: **None**
Engineer's Project No.: **16-E-8128**
Contract Name: **Same as Project Name**

The Contract is modified as follows upon execution of this Change Order:

Description: Contract time extension of 75 calendar days due to (1) rain/weather days, and (2) delivery of replacement electrical control panel that was missing from stored materials. Time extension related to new panel is based on manufacturer's quote of four (4) weeks for manufacturer and shipping.
Attachments: Contractor's request letters with justification dated 12/29/2017 and two dated 01/31/18.


CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES
Original Contract Price: \$1,609,935.00	Original Contract Times: Substantial Completion: <u>November 17, 2017</u> Ready for Final Payment: <u>December 17, 2017</u> dates
[Increase] [Decrease] from previously approved Change Orders No. <u>X</u> to No. <u>X</u> : \$ Zero	Increase from previously approved Change Orders No. <u>1</u> to No. <u>1</u> : Substantial Completion: <u>January 16, 2018</u> Ready for Final Payment: <u>February 16, 2018</u> days or dates
Contract Price prior to this Change Order: \$1,609,935.00	Contract Times prior to this Change Order: Substantial Completion: <u>November 17, 2017</u> Ready for Final Payment: <u>December 17, 2017</u> days or dates
Increase of this Change Order: None	Increase of this Change Order: Substantial Completion: <u>75 days</u> Ready for Final Payment: <u>75 days</u> days
Contract Price incorporating this Change Order: \$1,609,935.00	Contract Times with all approved Change Orders: Substantial Completion: <u>April 1, 2018</u> Ready for Final Payment: <u>May 1, 2018</u> dates

RECOMMENDED:
By: 
Engineer, Jerry L. Tullos

Title: Project Engineer
Date: 2/2/18

ACCEPTED:
By: _____
Owner, George Flaggs, Jr.

Title: Mayor
Date: _____

ACCEPTED:
By: 
Contractor, T.L. Wallace
Construction, Inc.

Title: V.P.
Date: 2-2-18

4025 Highway 35 North
Columbia, MS 39429



(601) 736-4525 Office
(601) 736-3401 Fax

December 29, 2017

Engineering Service
Attention: Mr. Jerry Tullis, P.E.
P.O. Drawer 180429
Richland, MS 39218-0429

Re: New Primary Clarifier Number 1
Waste Water Treatment Facility
CDBF Project #1131-14-374-PF-01
Vicksburg, Mississippi

Gentlemen,

We note for the record the following working conditions/analysis of weather conditions causing delay of progress at the above referenced project.

Period 11/6/17 through 12/29/17 as follows:

	<u>Reduction in Days</u>
November 8, 2017 (Rain)	1 day
November 9, 2017 (Site to wet for work in progress)	1 day
November 10, 2017 (Site to wet for work in progress)	1 day
December 5, 2017 (Rain)	1 day
December 6, 2017 (Site to wet for work in progress)	1/2 day
December 7, 2017 (Rain/Snow)	1 day
December 8, 2017 (Snow)	1 day
December 9, 2017 (Snow)	1 day
December 10, 2017 (Site to wet for work in progress)	1 day
December 11, 2017 (Site to wet for work in progress)	1 day
December 12, 2017 (Site to wet for work in progress)	1 day
December 26, 2017 (Rain Part of Day)	1/2 day
December 27, 2017 (Overnight Rain - Too wet for Sitework)	1 day

Total of above & the attached report 12 days

Therefore, we request an extension of contract time in the amount of 12 days.

Very truly yours,

T.L. WALLACE CONSTRUCTION, INC.

Robert C. Carter
Estimator/Project Manager
RCC

4025 Highway 35 North
Columbia, MS 39429



(601) 736-4525 Office
(601) 736-3401 Fax

January 31, 2018

Engineering Service
Attention: Mr. Jerry Tullis, P.E.
P.O. Drawer 180429
Richland, MS 39218-0429

Re: New Primary Clarifier Number 1
Waste Water Treatment Facility
CDBF Project #1131-14-374-PF-01
Vicksburg, Mississippi

Gentlemen,

We note for the record the following working conditions/analysis of weather conditions causing delay of progress at the above referenced project.

Period 12/30/17 through 1/31/18 as follows:

Reduction in Days

January 7, 2018 (Rain)	1 day
January 8, 2018 (Rain)	1 day
January 9, 2018 (Too Wet for Work In Progress)	1 day
January 16, 2018 (Ice/Snow)	1 day
January 17, 2018 (Ice/Snow)	1 day
January 18, 2018 (Ice/Too Wet for Work In Progress)	1 day
January 19, 2018 (Too Wet for Work In Progress)	1 day
January 20, 2018 (Too Wet for Work In Progress)	1 day
January 21, 2018 (Too Wet for Work In Progress)	1 day

Total of above & the attached report 9 days

Therefore, we request an extension of contract time in the amount of 9 days.

Very truly yours,

T.L. WALLACE CONSTRUCTION, INC.

Robert C. Carter
Estimator/Project Manager
RCC

4025 Highway 35 North
Columbia, MS 39429



(601) 736-4525 Office
(601) 736-3401 Fax

January 31, 2018

Engineering Service
Attention: Mr. Jerry Tullis, P.E.
P.O. Drawer 180429
Richland, MS 39218-0429

Re: New Primary Clarifier Number 1
Waste Water Treatment Facility
CDBF Project #1131-14-374-PF-01
Vicksburg, Mississippi

Gentlemen,

We note for the record a replacement Control Panel has been ordered for the above referenced project.

Estimated Delay of Work:

- Delivery of replacement panel has been estimated at 4 weeks (28 days)
- Items of work that follow panel delivery (8 days)
- Clarifier mechanism certification (3 days)
- Grout beneath center pedestal (1 day)
- 2" Grout surfacing inside Clarifier structure (5 days) (Includes Clean-up)
- Brush Company (Ford) to mobilize & install brushes (7 days)
- Start-Up (2 days)

Therefore, we request an extension of contract time in the amount of 54 days.

Very truly yours,

T.L. WALLACE CONSTRUCTION, INC.

Robert C. Carter
Estimator/Project Manager
RCC